

DISTRICT MONTHLY REPORT
OCTOBER 2020

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
ADOT18-203922: CITY OF GOODYEAR	SH60701P	LPA- GOODYEAR	CENTRAL	1	365	0	0%	\$135,777.96	\$0.00	0%	NORTHWEST	SECOND SHIPMENT BEING INSTALLED.	N/A	20-Jun
CITY OF AVONDALE: VAN BUREN ST; AGUA FRIA	SL73801C	LPA-AVONDALE	CENTRAL	1	200	166	83%	\$2,432,373.30	\$867,110.80	36%	N/A	PIPEWORK, BORING, UTILITY RELOCATIONS, SIGNAGE & FENCING ONGOING.	NORTH SHOULDER TO BE CLOSED PERIODICALLY ON VAN BUREN ST.	20-Nov
CITY OF AVONDALE	SZ07801C	LPA- AVONDALE	CENTRAL	1	215	166	77%	\$1,311,176.50	\$1,350,421.86	103%	UTILITY WORK PENDING SRP PLANS, 45 DAY LANDSCAPE ESTABLISHMENT TO LAST UNTIL 10/2020.	HANDRAIL INSTALLATION ONGOING	N/A	20-Nov
PINAL COUNTY-GERMANN RD; MERIDIAN RD	T005601C	LPA- PINAL	CENTRAL	1	115	102	89%	\$1,637,643.86	\$1,282,814.67	78%	POND CONSTRUCTION, ROADWAY SUBGRADE & AB & PAVING BOTTOM LIFT.	SEEDING & BARB WIRE FENCE.	DETOUR & CLOSURE.	20-Oct
CITY OF GLENDALE: CAMELBACK RD TO 51ST AVE	T007601C	LPA-GLENDALE	CENTRAL	1	250	179	72%	\$1,092,787.80	\$513,185.09	47%	DIRECTIONALLY DRILLED & INSTALLED 3112 LF OF HDPE CONDUIT. ALL PROJECT HDPE PIPE COMPLETE.	INSTALL PROJECT PULL BOXES & CAMERA EQUIPMENT. PULL PROJ FIBER OPTIC.	N/A	21-Jan
GILBERT PED BRIDGE OVER UPRR	T011801C	LPA-GILBERT	CENTRAL	1	280	136	49%	\$3,477,777.00	\$1,308,231.80	38%	PAVE FOXWORTH GALBRAITH ACCESS ROAD AND PIER C APS.	PIER WALLS & DECK SHORING.	N/A	21-Feb
BOB STUMP MEMORIAL PKWY: SR303 - NORTHERN AVE TO US 60	F000601C	SR303	CENTRAL	1	140	140	100%	\$4,360,420.00	\$4,192,906.28	96%	N/A	N/A	N/A	20-Aug
CASA GRANDE HWY (I-10): SR587-SR387	F011301C	SR587	CENTRAL	1	315	183	58%	\$15,637,027.75	\$13,198,408.18	84%	N/A	RAMP PAVING, AR-ACFC BEGI N.	RAMP REST AREA & LANE CLOSURES ONGOING.	21-Feb
CORDES JCT HWY- CENTRAL AVE BRIDGE	F011501C	VAR LOC	CENTRAL	1	565	176	31%	\$13,531,032.87	\$5,780,730.31	43%	SB BRIDGE PIER FORMING & CONSTRUCTION.	MSE WALL CONSTRUCTION, SB GIRDER ERECTION, SB BRIDGE DECK PLACEMENT.	RIGHT LANE CLOSURES ON CENTRAL AVE.	21-Nov
PIMA FWY, SR101L: I-17 - PIMA RD	F012101C	SR101L	CENTRAL	1	640	589	92%	\$184,835,000.00	\$148,323,335.52	80%	SIGN AND FOUNDATION VARIOUS LOCATIONS, SLAB JACKING- NW DIP NB SR-51 INTERCHANGE TO WB SR101, LANDSCAPE/PLANT SALVAGE.	INSTALLATION FOR CONDUIT FOR ITS/LIGHTING. INSTALLATION OF FIBER. INSTALLATION/RELOCATION OF RAMP METERS.	RIGHT TWO LANE CLOSURES THROUGH OUT THE PROJECT.	20-Dec
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	VAR LOC	CENTRAL	1	680	316	46%	\$29,620,020.20	\$7,737,967.18	26%	PIPE INSTALLATION SOUTH OF PEORIA.	PEORIA PUMP HOUSE REMOVAL.	WEEKEND TI OFF RAMP RESTRICTIONS.	21-Nov
PHOENIX-CORDES JCT HWY: I-17 PINNACLE PEAK RD TI	H738301C	I-17	CENTRAL	1	635	680	107%	\$50,069,219.12	\$43,684,485.43	87%	MILLING OF I-17 SB & NB. COP AESTHETIC FENCE.	INSTALLING BRICK PAVERS IN PINNACLE PEAK MEDIAN EAST OF I-17.	I-17 NB FRONTAGE RD CLOSURE CHARLOTTE DR TO HAPPY VALLEY NB OFF RAMP.	20-Nov
EHRENBERG HWY (I-10) FAIRWAY DR (EL MIRAGE)	H858701C	EHRENBERG	CENTRAL	1	420	472	112%	\$20,807,745.25	\$20,680,712.90	99%	REMOVAL OF RAMP CLOSURES, LANDSCAPE ESTABLISHMENT TO LAST THRU SEPT 2021 & SYSTEM ACCEPTANCE TESTING.	LANDSCAPE ESTABLISHMENT.	N/A	21-Aug
I-10 RUTHRAUFF TRAFFIC INTERCHANGE	H848001C	I10, 252	SOUTHCENTRAL	2	690	264	38%	\$78,995,365	\$29,116,511	37%	EB I-10 PCCP MAINLINE PAVING, EB EARTHWORK, EB I-10 BRIDGE DECK, EB MSE WALLS	RUTHRAUFF FILLS EAST OF I-10, UPRR GIRDERS, DAVIS RD UNDERPASS	WB I-10 DETOURED ON WBFR, EB I-10 DETOURED ON OLD WB SIDE	21-Dec
I-19 - AJO WAY, PH. II	F013201C	I19, 62	SOUTHCENTRAL	2	715	713	100%	\$31,991,712	\$34,249,396	107%		N/A	N/A	20-May
I-19/EL TORO RD BRIDGES	F000401C	MP 45.88	SOUTHCENTRAL	2	571	471	82%	\$5,978,331	\$5,456,282	91%	PHASE II NB I-19 BRIDGE DECK CONSTRUCTION COMPLETED & OPEN TO TRAFFIC.	PHASE III SB I-19 BRIDGE DECK UNDER CONSTRUCTION INCLUDING BARRIER AND PAVING THE APPROCHES.	NONE	20-Jan
SR 86 - FRESNAL TO MP 123.9	H846901C	SR 86, 120.5-123.9	SOUTHCENTRAL	2	440	429	98%	\$13,870,714	\$13,110,709	95%	RAILBANK PROTECTION; RIPRAP, ROCK MULCH, SEEDING COMPLETED, FINAL STRIPING (THERMOPLASTIC) (COMPLETED)	LANDSCAPE ESTABLISHMENT (IN PROGRESS) & PUNCH LIST ITEMS.	NONE	20-Oct

DISTRICT MONTHLY REPORT
OCTOBER 2020

PROJECT NAME	TRACS NUMBER	LOCATION		BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST	ADOT DISTRICT		CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-10 VAIL RD. TI UP EB 744 MOUNTAIN	F003301C	I-10,	SOUTHCENTRAL	2	550	479	87%	\$3,658,776	\$3,751,177	103%	MOUNTAIN VIEW BRIDGE COMPLETE WENTWORTH BRIDGE COMPLET	PLACE MOUNTAIN VIEW BARRIER	NONE	20-Sep
SR86-MP88 - QUIJOTOA	F015901C	SR86 88.25-90.37	SOUTHCENTRAL	2	105	10	10%	\$1,030,000	\$198,288	19%	CLEARING AND GRUBBING	INSTALL GUARDRAIL	PILOT VEHICLE OPERATION	20-Dec
I-10 HOUGHTON ROAD	H888701C	274 - 276	SOUTHCENTRAL	2	450	0	0%	\$23,427,902	\$0	0%	PARTNERING WAS HELD	CLEAR AND GRUB	RAMP CLOSURES SCHEDULED TO START AUGUST 31, 2020	20-Dec
SANTA CRUZ COUNTY CHIP SEAL DIRT ROADS	T023201C	SANTA CRUZ COUNTY	SOUTHCENTRAL	3	30	2	7%	\$714,530	\$15,810.00	2%	MOBILIZATION, ROAD GRADING, TRAFFIC CONTROL	CHIP SEAL DIRT ROADS	N/A	20-Nov
SR 189, INTERNATIONAL BORDER TO GRAND AVE	H804501C	SR-189, I-19	SOUTHCENTRAL	3	548	157	29%	\$82,146,114	\$21,398,858	26%	RAMP EN DRILLED SHAFTS NOW DONE, SOME COLUMNS ARE POURED FOR RAMP EN, MARIPOSA BRIDGE ABUTMENTS AND DRILLED SHAFTS NEARLY COMPLETE.	FROM SOUTH END TO LA QUINTA AND INCLUDED THE ROUNDABOUT AT TARGET RANGE RD.	TRAFFIC SHIFTED TO CENTER LANES EAST OF FRANK REED ROAD. OUTSIDE LANE CLOSURES UPCOMING FROM SOUTH END TO LA QUINTA.	21-Sep
SUPERIOR-GILA COUNTY LINE	F016501C	US 60	SOUTHEAST	3	205	214	104%	\$8,146,153	\$8,318,963	102%	PARTNERING - GUARDRAIL, MAINLINE AND ACFC PAVING	CLEAN-UP	CURRENTLY OPEN TO TRAFFIC	20-Sep
GILA RIVER BRIDGE #20151	H841601C	SR77	SOUTHEAST	3	440	296	67%	\$12,572,753	\$8,505,016	68%	HALF OF DECK REMOVED - DRILLED SHAFTS AND GIRDERS ON HALF HALF OF DECK POURED	STARTING SECOND HALF OF BRIDGE, DECK REMOVAL. AND DRILLING SHAFTS	REDUCED TRAFFIC LANE DOWN TO ONE LANE WITH THE NORTHBOUND LANE BEING CLOSED INSTALLED SIGNAL.	21-Apr
PINTO CREEK BRIDGE #351	H824301C	US 60, MP238	SOUTHEAST	3	500	320	64%	\$22,751,059	\$14,970,590	66%	ACCESS ROAD AND BLASTING COMPLETE SHAFTS AND COLUMNS	WORK ONGOING IN BOTTOM, PIER CAPS PUBLIC OUTREACH, RFI REQUESTS LOOKING FOR SOLUTIONS FOR RETAINING WALLS	PERIODIC FLAGGING	21-Jul
COLCORD RD BRIDGE 11465	T008701C	COLCORD RD	NORTHCENTRAL	4	210	137	65%	\$932,408	\$913,372	98%	BRIDGE INSTALLED BRIDGE INSTALLED, GUARDRAIL, BARRIER, PAVING, DRAINAGE, STRIPING	SEEDING	NONE	20-Dec
W. OF RIM TANK - W. OF CANYON DAY	F011701C	SR 73 MP 324-330	NORTHEAST	4	113	109	96%	\$2,268,313	\$2,869,482	127%	ALL DONE	NONE	NONE	20-Sep
SALT RIVER CANYON TO CIBECUE	F015601C	US 60 MP 298.3-312.7	NORTHEAST	4	115	99	86%	\$831,802	\$761,922	92%	FENCING	FENCING	SHOULDER AND SHORT TERM LANE CLOSURES	20-Nov
CEDER CREEK-FORT APACHE	F021701C	SR 73 MP 314	NORTHEAST	4	110	0	0%	\$422,000	\$0	0%	NONE	PARTNERING	NONE	21-Apr
ST. JOHNS - SANDERS HIGHWAY	F015001C	US191	NORTHEAST	4	145	16	11%	\$2,523,000	\$188,267	7%	NONE	STRUCTURAL EXCAVATION	11' WIDTH ONE LANE WITH TEMPORARY SIGNAL	21-Apr
SR-389 SHORT CREEK SCOUR	F000801C	SR-389 MP 2	NORTHCENTRAL	5	280	202	72%	\$2,172,256	\$2,352,137	108%	BRIDGE DECK WORK COMPLETE	PLACE RIP RAP AND GABION BASKETS IN DRAINAGE BOTTOM	ROADWAY OPEN TO TRAFFIC IN BOTH LANES	20-Sep
SR-64 PAVING / PIPELINE RD TO AIR PARK	F008901C	SR-64 MP205 - 213	NORTHCENTRAL	5	130	128	98%	\$5,853,037	\$5,289,161	90%	BOX AND PIPE EXTENSIONS COMPLETE. AND SLOPE FLATTENING IS COMPLETE. SEEDING COMPLETE. ALL PAVING IS COMPLETE	WORKING ON FINAL GUARDRAIL RUN.	NO TRAFFIC RESTRICTIONS.	20-Aug

DISTRICT MONTHLY REPORT
OCTOBER 2020

PROJECT NAME	TRACS NUMBER	LOCATION		BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST	ADOT DISTRICT		CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-40 TOWNSEND-WINONA BRIDGE DECK REPLACEMENT	F010801C	I-40 TOWNSEND-WINONA BRIDGE	NORTHCENTRAL	5	215	114	53%	\$3,881,894	\$2,758,599	71%	INITIAL GIRDER REMOVAL COMPLETE AND NEW GIRDERS ARE IN PLACE. BEARING PADS ARE INSTALLED. DECK IS FORMED AND IDWELL SET.EAST HALF OF THE BRIDGE IS COMPLETE. WEST HALF OF BRIDGE DECK COMPLETE.	BARRIER WALL POURS CONTINUE. DECK GROOVING SCHEDULED FOR LATER THIS WEEK.	WINONA ROAD REDUCED TO SINGLE LANE CONTROLLED BY TEMP TRAFFIC SIGNALS	21-Apr-
RIORDAN ATSF RR OP EB/WB SCOUR	F015101C	I-40 MP 190	NORTHCENTRAL	5	65	54	83%	\$359,631	\$318,537	89%	THE CONTRACTOR HAS ACQUIRED THE RR PERMIT. CONCRETE SPALL PATCHING ON PIERS COMPLETE. RIP RAP COMPLETE, SEEDING COMPLETE.	45 DAY SEEDING MAINTENANCE PERIOD ENDS ON 14 OCTOBER. THEN THE PROJECT IS COMPLETE.	NONE	20-Sep-
VIRGIN RIVER BRIDGES 2, 4, & 5	H881201C	I-15 / MP 12	NORTHCENTRAL	5	322	329	102%	\$6,375,000	\$6,743,415.46	106%	ALL BRIDGE WORK COMPLETE.	ADD'L WORK ON BRIDGE 7 TO BE COMPLETED CHANGE ORDER	NB I-15 WILL BE REDUCED TO A SINGLE LANE AT BRIDGE 7 FOR THE NEXT MONTH. THE WIDE LOAD DETOUR WILL BE IN EFFECT.	20-Oct
I-17, COUNTY LINE TO I-40	H893401C	1-17 MP 312 - 340	NORTHCENTRAL	5	320	330	103%	\$24,450,000	\$25,758,906	105%	ALL PAVING, STRIPING, GUARDRAIL, AND BRIDGE RECONSTRUCTION COMPLETE, MUNDS CANYON ACFC COMPLETED.	FINAL STRIPING AT MUNDS CANYON BRIDGE AREA	SINGLE LANE CLOSURES FOR FINAL STRIPING AND RPMs.	20-Nov-
CITY OF FLAGSTAFF SWITZER ROUNDABOUT	SH51101C	SWITZER & TURQUOISE	NORTHCENTRAL	5	161	276	171%	\$1,388,873	\$1,445,757	104%	ALL MAJOR WORK COMPLETE. ROUNDABOUT OPEN TO THE PUBLIC. REPAVING ROUNDABOUT COMPLETE. SIDEWALK REPAIRS COMPLETE. GABION BASKET WORK COMPLETED. FINAL STRIPING COMPLETE.	NONE	NONE	20-Sep-
US-180 B40 - ASPEN AVE	F006001C	US-180 MP 215	NORTHCENTRAL	5	Fixed Date	117	#VALUE!	\$1,135,740	\$523,727	46%	SIDEWALK AND EXISTING LANDSCAPING REMOVED. DRAIN PIPE INSTALLED. CATCH BASIN POURED. TRAFFIC SIGNALS SWITCHED OUT. RETAINING WALL COMPLETE. STAIRS MODIFIED. NEW CURB & GUTTER POURED. NEW SIDEWALK POURED.	NEW PCCP BEING PLACED TODAY.	US-180 WILL BE REDUCED TO ONE NB & ONE SB LANE	20-Dec-
HORSESHOE BEND LEFT TURN LANE	F023701C	US-89	NORTHCENTRAL	5	85	8	9%	\$892,803	\$0	0%	CONTRACTOR STARTED WORK ON OCT 5TH	INITIAL SURVEY AND REMOVALS.	US-89 MAY BE REDUCED TO ONE LANE (WITH FLAGGERS) DURING DAYLIGHT HRS MON-THURS.	21-Jun-
US180 PAVEMENT PRESERVATION	F004401C	US180, NF151 to NF223J	NORTHCENTRAL	5	130	96	74%	\$2,956,302	\$2,766,700	94%	ALL WORK COMPLETED	NONE	NONE	20-Sep-
SR89A, SEDONA CITY LIMITS - BEAR HOWARD DR	F004701C	SR 89A, 374 - 387	NORTHCENTRAL	5	214	186	87%	\$8,270,015	\$8,340,974	101%	PARTNERING AND PRE-CONSTRUCTION MEETING, TREE REMOVAL, 416 ROADWAY PAVING, RUMBLE STRIP, SHOULDER BUILDUP, BRIDGE DECK EPOXY, GUARDRAIL, EMBANKMENT CURB, GET PAD PAVING, SEEDING, EPOXY STRIPING, RPM'S	SEEDING ESTABLISHMENT, FINAL WALK THROUGH, FINAL ACCEPTANCE	N/A	20-Oct-
SR89A SPUR OVER PASS (MCCONNELL ROAD BRIDGE)	H877901C	SR 89A SPUR	NORTHCENTRAL	5	10/31/2020	FIXED END	#VALUE!	\$6,299,733.68	\$5,792,055.64	92%	ALL WORK COMPLETED EXCEPT PED RAIL AND FINAL STRIPING	PED RAIL AND PUNCH LIST	NONE	20-Oct-
I-40, BUTLER AVE TIOP AND 4TH STREET TIUP	H881501C	I-40, MP 198.1 - MP 200.0.	NORTHCENTRAL	5	11/3/2020	FIXED END	#VALUE!	\$14,431,825	\$14,293,071	99%	MOST CONSTRUCTION ACTIVITIES COMPLETED EXCEPT STRUCTURE PAINTING AND SEED ESTABLISHMENT TIME	STRUCTURE PAINTING AND SEED ESTABLISHMENT TIME	I-40 MAINLINE EB & WB ONE LANE CLOSURES	20-Nov-
TWO GUNS/ & METEOR CRATER TI UP	F015201C	I-40 MP 230 - 234	NORTHCENTRAL	5	270	111	41%	\$4,186,148	\$1,192,823	28%	TWO GUNS BRIDGE DECK DEMO, TWO GUNS BRIDGE BEARING PADS INSTALLED, DECK FORMED.	TWO GUNS DECK POUR, PAVING APPROACHES	TWO GUNS BRIDGE CLOSED	21-May-
BABBITTS TANK WB & BUFFALO RANGE ROAD TI OP	H892801C	I-40/MP 224-225	NORTHCENTRAL	5	150	116	77%	\$2,948,830	\$2,493,164	85%	BABBITTS TANK BRIDGE DECK DEMO, BABBITTS TANK NEW DECK, BUFFALO RANGE PPC REPAIR EB AND WB, DETOUR REMOVAL, MEDIAN GRADING AND SEEDING, PAVING APPROACHES FOR PHASE I.	PAVE APPROACHES PHASE II. ACFC IN MARCH.	EB AND WB I-40 REDUCED TO 1 LANE	20-Oct-

DISTRICT MONTHLY REPORT
OCTOBER 2020

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
WEST WINSLOW INDUSTRIAL SPUR BRIDGE DECK REPLACEMENT	H894401C	I-40 SPUR	NORTHCENTRAL	5	322	286	89%	\$2,307,868	\$2,264,365	98%	ALL WORK COMPLETE	SEED ESTABLISHMENT	NONE	20-Nov
JIM CAMP & COTTONWOOD WASH BRDGS	H893901C	US 180 325.5	NORTHEAST	5	200	115	58%	\$3,293,381	\$2,722,057	83%	ACFC DONE, SEEDING DONE	FINAL STRIPE	ONE LANE CLOSED, TEMPORARY SIGNAL	20-Dec
40TH ST - JCT SR61	F016801C	US 60 MP 343.6-352.8	NORTHEAST	5	110	117	106%	\$4,598,700	\$4,911,692	107%	ALL DONE	PUNCHLIST BEING WORKED	NONE	20-Sep
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	5	396	178	45%	\$5,662,000	\$1,577,600	28%	DECK POURED	BARRIER WALL	X-ROAD CLOSED	21-Nov
MAINLINE RD - OVERGAARD	F003801C	SR 260 MP 302.7-310.05	NORTHEAST	5	120	116	97%	\$3,884,665	\$4,434,199	114%	ALL DONE	NONE	NONE	20-Aug
METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 AND 359.00	NORTHEAST	5	365	504	138%	\$12,408,000	\$9,011,830	73%	PUNCHLIST AT PAINTED CLIFFS COMPLETED	NONE	NONE	TBD
KAYENTA - UTAH STATE LINE HIGHWAY	H845501C	US 163	NORTHEAST	5	264	268	102%	\$9,508,304	\$10,016,813	105%	EROSION CONTROL BASKETS	SEEDING AND PUNCHLIST	NONE	20-Nov
LITTLE COLORADO RIVER BRIDGE	H826901C	SR 260 MP 394	NORTHEAST	5	154	11	7%	\$795,000	\$52,919	7%	NOXIOUS WEED REMOVAL	CBC EXTENSIONS	FLAGGERS- DAY LANE CLOSURE	21-Apr
SR 69 AND SPRING LANE	F026901C	SR 69 MP 265	NORTHWEST	6	85	8	9%	\$569,280.75	\$608.70	0%		REMOVALS, CATTLE GUARD, GRADING, SIGNAL CONDUIT, FOUNDATIONS	WILDCAT WAY CLOSED, 1 LANE IN EACH DIRECTION OF SR 69	21-Feb
MARKHAM WASH - E 40B(WB)	H893301C	I-40 MP 108-123.3	NORTHWEST	6	160	297	186%	\$13,444,444.44	\$11,891,386.87	88%	RUMBLE STRIPS	GUARDRAIL	24 HR LANE AND SHOULDER CLOSURES, NO WEEKEND CLOSURES, FOR GUARDRAIL INSTALLATIONS	FALL 2020
CARROW - STEPHENS	H823201C	US 93 MP 116-119	NORTHWEST	6	450	399	89%	\$31,314,751.00	\$29,928,613.28	96%	75% OF BOX CULVERTS, 75% OF SUBGRADE WORK, FENCING, 75% PIPE WORK	CONTINUE EARTHWORK, PAVING AND BOX CULVERT WORK	SHOULDERS CLOSED, 14 FT WIDTH RESTRICTION, ONE LANE OF TRAFFIC FOR BOTH DIRECTIONS	20-Nov
ELEVENTH ST TO WINDY POINT RD	H865801C	US 93 MP 38	NORTHWEST	6	210	219	104%	\$12,227,249.80	\$11,294,099.09	92%	PAVING AND ACFC IS COMPLETE OTHER THAN THE WORK AT PIERCE FERRY	PIERCE FERRY SAFETY IMPROVEMENTS	DETOUR AT PIERCE FERRY DURING CROSSOVER PAVING	20-Oct
PIERCE FERRY RD	T009501C	PIERCE FERRY RD. - LLOYD ST.	NORTHWEST	6	140	110	79%	\$1,742,759.37	\$1,496,437.70	86%	PAVING FOR PEDESTRIAN PATH, CONCRETE SIDEWALK AND DRIVEWAYS, ROADWAY PAVING, CHIP SEAL	THERMOPLASTIC STRIPING	SHOULDER CLOSURES/LANE CLOSURES	20-Nov
OLD KINGMAN HWY - UNION PASS	F016401C	SR 68 MP 8.5-11.2	NORTHWEST	6	154	45	29%	\$999,999.00	\$219,232.06	22%	SETTING UP STAGING YARD AND GRADING FOR NEW GUARDRAIL END TREATMENT PADS	GUARDRAIL INSTALLATION AND MEDIAN CABLE BARRIER	SHOULDER CLOSURES/LANE CLOSURES	21-Feb
ACOMA BLVD AT PIMA DR NORTH	T020201C	LOCAL LAKE HAVASU	NORTHWEST	6	270	45	17%	\$304,000.00	\$9,214.72	3%	PARTNERING AND PRECONSTRUCTION MEETING	NONE	NONE	21-Apr
COURTWRIGHT AND PIERCE FERRY RD	T017501C	LOCAL MOHAVE	NORTHWEST	6	90	3	3%	\$522,600.32	\$785.75	0%	RUMBLE STRIPS ON PIERCE FERRY RD	RUMBLE STRIPS ON COURTWRIGHT, THERMOPLASTIC STRIPING	ROAD CLOSURES WITH PILOT CAR OPERATION	20-Dec
WINDY POINT RD TO MINERAL PARK	H865901C	US 93 MP 48	NORTHWEST	6	0	3	#DIV/0!	\$7,377,460.17	\$185,272.00	3%	PARTNERING AND PRECONSTRUCTION MEETING	SHOULDER WORK, PIPE AND BOX EXTENSION	RIGHT SHOULDER CLOSED	21-Jun
AZTEC ROAD TO BULLHEAD CITY PARKWAY	F014601C	US 95 MP 238.5	NORTHWEST	6	115	0	0%	\$1,748,305.00	\$0.00	0%	PARTNERING AND PRECONSTRUCTION MEETING	MOBILIZATION	NONE	21-Mar
7TH STREET TO AVIATION WAY	F020901C	US 95 MP 249	NORTHWEST	6	60	8	13%	\$533,976.26	\$47,883.80	9%	PARTNERING AND PRECONSTRUCTION MEETING	MEDIAN AND SIDEWALK IMPROVEMENTS	SIDEWALK REINSTALLATION WITH ADA RAMPS	20-Dec
I-17 VERDE RIVER BRIDGES	H854401C	I-17 MP 287.84	NORTHCENTRAL	6	240	284	118%	\$1,835,514.00	\$130,405.33	7%	DEWATERING PLAN AND VERDE RIVER PROTECTION PLAN	ANTICIPATE RE-ADVERTISING THE PROJECT FOR CONSTRUCTION IN FY21	NONE	TBD

DISTRICT MONTHLY REPORT
OCTOBER 2020

PROJECT NAME	TRACS NUMBER	LOCATION		BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST	ADOT DISTRICT		CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-8 MP 82 - 96	F009401C	YUMA-CASA GRANDE HWY (I-8)	SOUTHWEST	6	240	162	68%	\$12,676,839.37	\$14,070,685.14	111%	SEEDING, PUNCHLIST	SEEDING ESTABLISHMENT , PUNCHLIST	NONE	20-Oct
I-8 MP 46 - SW OF DATELAND	F009301C	YUMA-CASA GRANDE HWY (I-8)	SOUTHWEST	6	300	232	77%	\$18,765,432.10	\$15,584,717.24	83%	GUARDRAIL, SPILLWAYS & DOWNDRAINS, TREE REMOVAL, SIGNS, BRIDGE DECK REPAIR	GUARDRAIL, ACFC PAVING	SINGLE LANE, 12' WIDTH RESTRICTION	21-Jan
I-8 AVENUE 36E - MP 46	F009201C	YUMA-CASA GRANDE HWY (I-8)	SOUTHWEST	6	200	16	8%	\$8,711,111.11	\$226,876.02	3%	CLEAR & GRUB SHOULDERS, DELINEATORS, PAVING TEST STRIP	DELINEATORS, CLEAR & GRUB SHOULDERS, TREE REMOVALS, PAVING	SINGLE LANE, 12' WIDTH RESTRICTION	21-Jun
I-8 & I-10 HORIZONTAL CURVE WARNING SIGNS	F021301C	STATEWIDE I-8 & I-10	SOUTHWEST	6	160	26	16%	\$367,674.96	\$0.00	0%	SURVEY, SIGN PRODUCTION	MARKING LOCATIONS, INSTALLING FOUNDATIONS	NONE	21-Apr
I-10 TYSON WASH BRIDGES EB #791 & WB #792	H863001C	EHRENBERG- PHOENIX HWY (I-10)	SOUTHWEST	6	80	27	34%	\$1,156,243.48	\$105,364.60	9%	STRUCTURAL EXCAVATION, NOXIOUS WEED REMOVAL, SURVEY	TEMPORARY CONCRETE BARRIER, STRUCTURAL CONCRETE, REINFORCING STEEL	NONE	20-Dec
FARMERS BRIDGE	T016701C	LA PAZ COUNTY	SOUTHWEST	6	215	3	1%	\$1,273,127.10	\$0.00	0%	PRECONSTRUCTION SUBMITTALS	MOBILIZATION, WORK PLATFORM ERECTION	BRIDGE CLOSED	21-Apr
SR 95 YUMA REGION BASE CONTRACT	F031801C	QUARTZSITE - PARKER - TOPOCK HWY SR 95	SOUTHWEST	6	120	3	3%	\$980,000.00	\$0.00	0%	PRECONSTRUCTION SUBMITTALS	REMOVALS, CONCRETE RAMPS	NONE	21-Mar
SR-87 SIGNALS	F019001C	SR-87	SOUTHCENTRAL		240	170	71%	\$1,197,488	\$586,083	49%	NA	INSTALL UNDERGROUND FOR THE TRAFFIC SIGNALS	NONE	20-Dec
SR 77 WILLOW SPGS ROAD TO OLD 77	F003401C	SR-77	SOUTHCENTRAL		90	80	89%	\$2,210,477	\$2,130,019	96%				
PEART RD: JIMMIE K-AVENDIA ELL.	T018001C	LOCAL	SOUTHCENTRAL		135	80	59%	\$113,369	\$71,557	63%				

TOTALS	107057	12903	830%	\$869,341,042	\$595,784,696	146%
--------	--------	-------	------	---------------	---------------	------