

DISTRICT MONTHLY REPORT
JULY 2020

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
ADOT18-203922: CITY OF GOODYEAR	SH60701P	LPA- GOODYEAR	CENTRAL	1	365	0	0%	\$135,777.96	\$0.00	0%	N/A	SECOND SHIPMENT BEING INSTALLED.	N/A	20-Jun
ADOT18-183644: CITY OF BUCKEYE	SH63401P	LPA- BUCKEYE	CENTRAL	1	365	69	19%	\$124,718.27	\$140,406.38	113%	N/A	PROJECT CLOSEOUT ONGOING. FINAL ACCEPTANCE GRANTED 6/3/2020	N/A	20-Jun
CITY OF AVONDALE: VAN BUREN ST; AGUA FRIA	SL73801C	LPA-AVONDALE	CENTRAL	1	200	78	39%	\$2,432,373.30	\$257,291.18	11%	TREE REMOVAL COMPLETE.	GRADING WORK ONGOING.	NORTH SHOULDER TO BE CLOSED PERIODICALLY ON VAN BUREN ST.	20-Nov
CITY OF AVONDALE	SZ07801C	LPA- AVONDALE	CENTRAL	1	215	78	36%	\$1,311,176.50	\$1,051,198.00	80%	EARTHWORK COMPLETE. SOIL-CEMENT PLACEMENT COMPLETE.	CONCRETE PATHWAY INSTALLTION PLANNED FOR WEEK OF JULY 13TH. ASPHALT PATHWAY INSTALLTION PLANNED FOR WEEK OF 7/20/20.	N/A	20-Nov
CITY OF APACHE JUNCTION: WINCHESTER RD	SZ18301C	LPA-APACHE JUNCTION	CENTRAL	1	195	124	64%	\$2,678,179.50	\$2,602,907.54	97%	FINAL STRIPING, LANDSCAPING.	PUNCHLIST ITEMS.	FINAL TRAFFIC CONFIGURATION.	20-Jul
CITY OF GLENDALE	T003101C	LPA- GLENDALE	CENTRAL	1	200	210	105%	\$949,081.45	\$1,080,968.89	114%	ADTL WORK REQUEST AT 51ST AVE & OLIVE COMPLETED.	N/A	N/A	20-Jul
PINAL COUNTY-GERMANN RD; MERIDIAN RD	T005601C	LPA- PINAL	CENTRAL	1	115	75	65%	\$1,637,643.86	\$1,147,076.31	70%	MEETING TO DISCUSS MOVING FORWARD JULY 8TH.	RESUME WORK AFTER POND EVAPORATES.	DETOUR & CLOSURE.	20-Jul
SOUTHERN AVE-DELEWARE	T006101C	LPA-	CENTRAL	1	148	117	79%	\$2,155,864.34	\$1,716,958.41	80%	PHASE 2 ROADWAY, LANDSCAPING.	STRIPING & SIGNALIZATION.	TCP #2 SHOULDER.	20-Jun
CITY OF GLENDALE: CAMELBACK RD TO 51ST AVE	T007601C	LPA-GLENDALE	CENTRAL	1	250	115	46%	\$1,092,787.80	\$0.00	0%	PRE-CON MEETING.	PROJECT INVENTORY & UTILITY POTHOLING TO BEGIN 1ST WEEK OF JULY.	N/A	21-Jan
CITY OF MARICOPA: CSG HWY- PORTER RD	T008601C	LPA-MARICOPA	CENTRAL	1	130	136	105%	\$3,569,943.80	\$3,293,230.42	92%	SIGNS	SUBSTANTIAL COMPLETION & FINAL ACCEPTANCE CLOSEOUT.	FINAL TRAFFIC CONFIGURATION.	20-Jun
GILBERT PED BRIDGE OVER UPRR	T011801C	LPA-GILBERT	CENTRAL	1	280	45	16%	\$3,477,777.00	\$709,067.88	20%	SPREAD FOOTINGS, SWPPP.	UPRR ROE, DRILLED SHAFTS.	N/A	21-Feb
BOB STUMP MEMORIAL PKWY: SR303 - NORTHERN AVE TO US 60	F000601C	SR303	CENTRAL	1	140	140	100%	\$4,360,420.00	\$3,818,503.71	88%	INSTALLED3BUTTERLY STRUCURES & MESSAGE SIGNS, POURED 3 CCTV POLE FOUNDATIONS. INSTALLED 23 LOOP LOOP DETECTORS.	INSTALL CCTV POLES & CAMERAS, INSTALL PROJECT TRANSFORMERS, INSTALL H-POLES & MOUNT THERMALCAMERAS.	OCCASIONAL DAYTIME LANE RESTRICTIONS ALONG ON/OFF RAMPS.	20-Aug
BOB STUMP MEMORIAL PKWY: US 60 GRAND AVE - I17	F001301C	US60	CENTRAL	1	140	139	99%	\$3,914,269.00	\$4,111,847.72	105%	START 30AY SYSTEM ACCEPTANCE TESTING.	30 DAY SAT TO BE COMPLETED 7/8/2020.	N/A	20-Jul
CASA GRANDE HWY (I-10): SR587- SR387	F011301C	SR587	CENTRAL	1	315	85	27%	\$15,637,027.75	\$6,525,876.21	42%	FIRST LIFT ASPHALT #1 LANE EB & WB. 387 CROSSROAD PAVING.	ONGOING PAVING.	SACATON REST AREA CLOSED. ONGOING NIGHTLY LANE CLOSURES. 387 RAMP CLOSURES.	20-Feb
CORDES JCT HWY- CENTRAL AVE BRIDGE	F011501C	VAR LOC	CENTRAL	1	565	85	15%	\$13,531,032.87	\$2,351,534.13	17%]	MSE WALL CONSTRUCTION.	RIGHT LANE CLOSURES ON CENTRAL AVE, NB & SB I-17.	21-Oct
PIMA FWY, SR101L: I-17 - PIMA RD	F012101C	SR101L	CENTRAL	1	640	498	78%	\$184,835,000.00	\$121,475,752.20	66%	ELECTRICAL/ITS- INSTALLATION OF CONDUIT & PULL BOXES IN SEG 1 & 2. INSTALLATION OF CCTV, HIGH MAST LIGHT POLES, RAMP METERS FROM TATUM BLVD TO PIMA/PRINCESS RD.	PAINT 16TH ST BRIDGE, PCCP 64TH ST TO SCOTTSDALE, BARRIER RUN, LANDSCAPE/PLANT SALVAGE.	WEEKEND CLOSURES- WB SR51 & CAVE CREEK RD & NB SR 51 TO WB SR101 INTERCHANGE RAMP	20-Dec
WICKENBURG US60- BETHANY HOME RD & NORTHERN AVE	F014101C	US60	CENTRAL	1	160	132	83%	\$1,121,848.10	\$788,503.61	70%	PAVED TURN LANE EXTENSIONS AT NORTHERN AVE & BETHANEY HOME RD ON US 60	WORK ON LUMINAIRE WIRING & INSTALLATION, INSTALL NEW SIGNAGE, SLURRY SEAL & STRIPE RD.	EB BETHANY HOME AT US60 RESTRICTED TO ONE THROUGH LANE & 1 RIGHT TURN ONLY.	20-Aug

DISTRICT MONTHLY REPORT
JULY 2020

PROJECT NAME	TRACS NUMBER	LOCATION		BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST	ADOT DISTRICT		CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	VAR LOC	CENTRAL	1	680	225	33%	\$29,620,020.20	\$5,142,366.69	17%	ASPHALT REMOVAL 25% COMPLETED. ACDC JUNCTION STRUCTURE 90% COMPLETED.	PEORIA AVE DRAINAGE RECONSTRUCTION PCCP PAVING. SB FRONTAGE RD AC PAVING.	SB I-17 PEORIA ON RAMP CLOSURE. SB FRONTAGE RD CLOSURE BTWN DUNLAP & PEORIA.	21-Oct
PRICE FWY: SR-101	H687301C	SR101L	CENTRAL	1	367	401	109%	\$59,482,777.00	\$58,038,252.99	98%	DIAMOND GRINDING 202 SANTAN TO WARNER RD. CONCRETE BARRIER AT L1, IRRIGATION SYSTEM THROUGH PROJECT.	DIAMOND GRINDING WARNER TO US60.	FULL FREEWAY CLOSURE ON NB BTWN WARNER RD & US60.	20-Sep
PHOENIX-CORDES JCT HWY: I-17 PINNACLE PEAK RD TI	H738301C	I-17	CENTRAL	1	635	589	93%	\$50,069,219.12	\$37,852,252.59	76%	FINISHED POURING CONCRETE CHANNEL LINING S/E OF PINNACLE PEAK RD & I-17.	PCCP PAVING AT HAPPY VALLEY RAMPS. HAPPY VALLEY PEDESTRIAN FENCE. COP AESTHETIC FENCE. CONCRETE SURFACE PAINTING.	EB & WB HAPPY VALLEY RD CLOSURE FOR HAPPY VALLEY TRAFFIC SWITCH.	20-Aug
EHRENBERG HWY (I-10) FAIRWAY DR (EL MIRAGE)	H858701C	EHRENBERG	CENTRAL	1	420	472	112%	\$20,807,745.25	\$20,470,527.03	98%	LANDSCAPE, IRRIGATION, UTILITY AND LIGHTING WORK. PROJECT PUNCHLIST & CLOSEOUT UPCOMING.	PROJECT PUNCHLIST ONGOING.	MINOR LANE CLOSURES.	20-Jul
EHRENBERG HWY (I-10): DYSART RD TO I-17	H878601C	EHRENBERG	CENTRAL	1	245	494	202%	\$9,953,305.73	\$11,350,137.90	114%	PUNCH LIST & FINAL STRIPING.	SUBSTANTIAL COMPLETION & FINAL ACCEPTANCE CLOSEOUT.	AUX LANE BTWN 35TH AVE & 43RD AVE CLOSED. 35TH AVE ON RAMP CLOSED.	20-May
I-10 RUTHRAUFF TRAFFIC INTERCHANGE	H848001C	I10, 252	SOUTHCENTRAL	2	69000%	\$178.00	\$0.26	\$78,995,365	\$20,394,460.00	26%	ABUTMENT 1 COLUMNS, FACIA WALL & ABUTMENT CAP, EB I-10 AC PAVING 24" TRANSMISSION MAIN, LOOP ROAD AC PAVING, MAJOR UTILITY WORK	RUTHRAUFF BRIDGE PIER & CAP, MAJOR STRUCTURES, PCCP PAVING, MSE WALLS, RUTHRAUFF FILLS EAST OF I-10	WB I-10 DETOURED ON WBFR, EB I-10 DETOURED ON OLD WB SIDE	21-Dec
HORIZONTAL CURVE WARNING SIGNS	F014201C	VARIOUS	SOUTHCENTRAL	2	21000%	\$198.00	\$0.94	\$1,392,298	\$1,224,178	88%	FINAL ACCEPTANCE ISSUED 7.1.20 - COMPLETED	CLOSEOUT	N/A	20-Jan
I-19 - AJO WAY, PH. II	F013201C	I19, 62	SOUTHCENTRAL	2	64700%	\$646	\$1	\$31,991,712	\$33,823,379	106%	WORK COMPLETE EXCEPT PEDESTRIAN BRIDGE DELAID BY COVID FORCE MAJEUR	PUNCH LIST AND PEDESTRIAN BRIDGE RAMP RAILS	N/A	20-May
I-19 - PIMA MINE ROAD TI	H817801C	I19, 50	SOUTHCENTRAL	2	62200%	\$622	\$1	\$4,748,522	\$5,335,378	112%	COMPLETED	NONE	NONE	19-Jun
I-19/EL TORO RD BRIDGES	F000401C	MP 45.88	SOUTHCENTRAL	\$2.00	57100%	\$380	\$1	\$5,978,331	\$3,565,939	60%	PHASE I DECK POUR AND BRIDGE BARRIER COMPLETE; I-19 NB TRAFFIC SWITCHED INTO PHASE II CONFIGURATION (BOTH I-19 NB AND SB TRAFFIC ON THE SB BRIDGE)	I-19 NB BRIDGE DECK DEMOLITION; (PHASE II) WORK	NONE	20-Jan
SR 86 - FRESNAL TO MP 123.9	H846901C	SR 86, MP 120.51 TO MP 123.90	SOUTHCENTRAL	2	44000%	\$331	\$1	\$13,870,714	\$8,951,791	65%	BRIDGE COMPLETED; ALL BOX CULVERTS COMPLETED; 2.5" AC LIFT ON RECONSTRUCT PORTION BEFORE AND AFTER BRIDGE; AB PLACED ON SHOULDER WIDENING	PAVING OF SHOULDER; 3" AC TOP LIFT THROUGHOUT PROJECT; RAILBANK PROTECTION; RIPRAP, ROCK MULCH INSTALLATION	FLAGGER SETUPS DURING ASPHALT MILLING AND PAVING	20-Oct
SR86 - VALENCIA RD - KINNEY RD	H680601C	SR 86, 159.0 - 166.6	SOUTHCENTRAL	2	92000%	\$982	\$1	\$40,960,323	\$49,552,563	121%	PUNCHLIST	STOP WORK ORDER UNTIL AR-ACFC	NONE	19-Mar
I-10 VAIL RD. TI UP EB 744 MOUNTAIN	F003301C	I-10,	SOUTHCENTRAL	2	55000%	\$444	\$1	\$3,658,776	\$3,518,405	96%	POURED MOUNTAIN VIEW DECK	PLACE MOUNTAIN VIEW BARRIER	INTERMITENT FULL CLOSURES ON I-10	20-Sep
SANTA CRUZ COUNTY - PENDLETON/RIO RICO	SS99801C	SANTA CRUZ COUNTY	SOUTHCENTRAL	2	15000%	\$117	\$1	\$872,214	\$883,934	101%	PAVED INTERSECTION STRIPED INTERSECTION	PLACE SIGNAL LIGHT CONTROL CABINET	FLAGGING OPERATIONS INTERSECTION	20-Jul
SR86-MP88 - QUIJOTOA	F015901C	SR86 MP88.25-90.37	SOUTHCENTRAL	2	10500%	\$0	\$0	\$1,030,000	\$0	0%	PARTNERING WAS HELD MAY 20, 2020			
I-10 HOUGHTON ROAD	H888701C	MP 274 - 276	SOUTHCENTRAL	2	45000%	\$0	\$0	\$23,427,902	\$0	0%	PARTNERING HAS BEEN SCHEDULED			
SUPERIOR-GILA COUNTY LINE	F016501C	US 60	SOUTHEAST	3	205	154	75%	\$8,146,153	\$4,630,147	57%	PARTNERING - GUARDRAIL	MAINLINE PAVING	PILOT CAR, CURRENTLY OPEN TO TRAFFIC	20-Aug
GILA RIVER BRIDGE #20151	H841601C	SR77	SOUTHEAST	3	440	229	52%	\$12,572,753	\$6,327,443	50%	HALF OF DECK REMOVED - DRILLED SHAFTS AND GIRDERS ON HALF HALF OF DECK POURED	STARTING SECOND HALF OF BRIDGE, DECK REMOVAL.	REDUCED TRAFFIC LANE DOWN TO ONE LANE WITH THE NORTHBOUND LANE BEING CLOSED INSTALLED SIGNAL.	21-Apr

DISTRICT MONTHLY REPORT
JULY 2020

PROJECT NAME	TRACS NUMBER	LOCATION		BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST	ADOT DISTRICT		CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
PINTO CREEK BRIDGE #351	H824301C	US 60, MP238	SOUTHEAST	3	500	256	51%	\$22,751,059	\$11,760,979	52%	ACCESS ROAD AND BLASTING COMPLETE	WORK ONGOING IN BOTTOM, PUBLIC OUTREACH, RFI REQUESTS - DRILLED SHAFTS-PILES	PERIODIC FLAGGING	21-Jul
SR 92 - SIERRA VISTA	H871701C	JCT SR 90 TO KACHINA	SOUTHCENTRAL	3	29900%	\$297	\$1	\$3,616,252	\$3,147,869	87%	COMPLETED	NONE	NONE	19-Jun
SR 92 AT FOOTHILLS DRIVE	H826501C	SR 92, FOOTHILLS BLVD	SOUTHCENTRAL	3	29900%	\$297.00	\$0.99	\$3,353,444	\$2,153,959	64%	COMPLETED	NONE	NONE	19-Jun
SONOITA CREEK BRIDGE	F012801C	SR82	SOUTHCENTRAL	3	8500%	\$80.00	\$0.94	\$238,932	\$236,841	99%	COMPLETED	FINAL ACCEPTANCE	NONE	20-Apr
CASA BLANCA CREEK BRIDGE	F014001c	SR82	SOUTHCENTRAL	3	8500%	\$80.00	\$0.94	\$201,068	\$190,781	95%	COMPLETED	FINAL ACCEPTANCE	NONE	20-Apr
NOGALES PRIMARY CONNECTION (SR 189) INTERNATIONAL BORDER TO GRAND AVENUE	H804501C	SR-189, I-19	SOUTHCENTRAL	3	54800%	\$121.00	\$0.22	\$82,146,114	\$12,807,407	16%	WORKING ON DRILLED SHAFTS FOR RAMP EN FLYOVER BRIDGE, TRAFFIC SHIFTED ON 189 TO CENTER AT MARIPOSA WASH BRIDGE TO START WIDENING OF BRIDGE.	GRAND AVENUE DRAINAGE AT SR-189, MARIPOSA WASH BRIDGE #2 DRILLED SHAFTS.	TRAFFIC SHIFTED TO CENTER LANES EAST OF FRANK REED ROAD	21-Sep
W. OF RIM TANK - W. OF CANYON DAY	F011701C	SR 73 MP 324-330	NORTHEAST	4	113	64	57%	\$2,268,313	\$936,000	41%	AC PAVING	CHIP SEAL	ONE LANE CLOSED DURING DAY, ALTERNATING TRAFFIC	20-Sep
SALT RIVER CANYON TO CIBECUE	F015601C	US 60 MP 298.3-312.7	NORTHEAST	4	115	53	46%	\$831,802	\$279,000	34%	FENCING	FENCING	SHOULDER AND SHORT TERM LANE CLOSURES	20-Oct
COLCORD RD BRIDGE 11465	T008701C	COLCORD RD	NORTHCENTRAL	4	210	75	36%	\$932,408	\$27,875	3%	PARTNERING	PRODUCTION OF PRECAST BRIDGE PANELS, INSTALLATION OF DETOUR	NONE	20-Dec
BARNES RD - FUQUA RD TO STANFIELD RD	T006501C	PINAL COUNTY	SOUTHCENTRAL	4	25000%	\$227.00	\$0.91	\$491,193	\$440,142	90%				20-Mar
STANDFIELD RD - TALLA RD TO MILLER RD	T006701C	PINAL COUNTY	SOUTHCENTRAL	4	25000%	\$227.00	\$0.91	\$1,713,907	\$1,778,458	104%				20-Mar
I-8 - MARICOPA TO STANFIELD	F011201C	I-8, 147 - 158.5	SOUTHCENTRAL	4	36500%	\$336	\$1	\$14,420,214	\$14,625,365	101%	PUNCHLIST	CLOSEOUT	INTERMITTENT RIGHT AND LEFT LANE CLOSURES	20-Mar
I-8 - STANFIELD TO BIANCO	F003501C	I-8, 158 - 170.2	SOUTHCENTRAL	4	36500%	\$336	\$1	\$2,117,243	\$2,703,211	128%	PUNCHLIST	CLOSEOUT	INTERMITTENT RIGHT AND LEFT LANE CLOSURES	20-Mar
JIM CAMP & COTTONWOOD WASH BRDGS	H893901C	US 180 325.5	NORTHEAST	5	200	69	35%	\$3,293,381	\$1,643,000	50%	PHASE I DECK POUR COTTONWOOD	PHASE II DEMO BRIDGES	ONE LANE CLOSED, TEMPORARY SIGNAL	20-Dec
40TH ST - JCT SR61	F016801C	US 60 MP 343.6-352.8	NORTHEAST	5	110	53	48%	\$4,598,700	\$896,000	19%	409 MISC PAVING	416 AC NIGHT PAVING	ONE LANE CLOSED DURING NIGHT, ALTERNATING TRAFFIC	20-Oct
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	5	396	80	20%	\$5,662,000	\$864,000	15%	FORMING HOUCK DECK	DECK POUR	X-ROAD CLOSED	21-Nov
MAINLINE RD - OVERGAARD	F003801C	SR 260 MP 302.7-310.05	NORTHEAST	5	110	87	79%	\$3,884,665	\$3,157,000	81%	MICROSEAL	SLURRYSEAL AND FINAL STRIPE	ONE LANE CLOSED DURING DAY, ALTERNATING TRAFFIC	20-Aug
METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 and 359.00	NORTHEAST	5	365	415	114%	\$12,408,000	\$8,891,000	72%	OVERFLOW PARKING @ METEOR CRATER	OPEN PAINTED CLIFFS	PAINTED CLIFFS REST AREA CLOSED	20-Apr
KAYENTA - UTAH STATE LINE HIGHWAY	H845501C	US 163	NORTHEAST	5	264	208	79%	\$9,508,304	\$8,636,000	91%	AC APPROACHES	BRIDGE DEMO	NONE	20-Sep
SR-389 SHORT CREEK SCOUR	F000801C	SR-389 MP 2	NORTHCENTRAL	5	280	180	64%	\$2,172,256	\$1,949,558	90%	BRIDGE BARRIER WORK, MILLING SOME OF THE BRIDGE DECK	OVERLAY BRIDGE DECK WITH POLYESTER REINFORCED CONCRETE	TRFFIC REDUCED TO A SINGLE LANE WITH TEMPORARY SIGNAL IN PLACE.	20-Jul

DISTRICT MONTHLY REPORT
JULY 2020

PROJECT NAME	TRACS NUMBER	LOCATION		BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST	ADOT DISTRICT		CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
SR-64 PAVING / PIPELINE RD TO AIR PARK	F008901C	SR-64 MP205 - 213	NORTHCENTRAL	5	130	70	54%	\$5,853,037	\$1,222,259	21%	BOX AND PIPE EXTENSIONS COMPLETE. AND SLOPE FLATTENING IS COMPLETE.	MILLING AND FILLING PAVING OPERATIONS HAVE BEGUN	SR-64 REDUCED TO A SINGLE LANE WITH FLAGGERS DURING PAVING OPS.	20-Aug
I-40 TOWNSEND-WINONA BRIDGE DECK REPLACEMENT	F010801C	I-40 TOWNSEND-WINONA BRIDGE	NORTHCENTRAL	5	215	50	23%	\$3,881,894	\$1,388,810	36%	INITIAL GIRDER REMOVAL COMPLETE AND NEW GIRDERS ARE IN PLACE.	FORMING FOR THE EAST HALF BRIDGE DECK.	WINONA ROAD REDUCED TO SINGLE LANE CONTROLLED BY TEMP TRAFFIC SIGNALS	20-Apr
RIORDAN ATSF RR OP EB/WB SCOUR	F015101C	I-40 MP 190	NORTHCENTRAL	5	65	0	0%	\$359,631	\$0	0%	THE CONTRACTOR HAS ACQUIRED THE RR PERMIT.	INITIAL PARTNERING MEETING SCHEDULED FOR 7-17-2020	NONE	20-Aug
VIRGIN RIVER BRIDGES 2, 4, & 5	H881201C	I-15 / MP 12	NORTHCENTRAL	5	322	314	98%	\$6,375,000	\$6,637,659.22	104%	ALL BRIDGE WORK COMPLETE.	PUNCH LIST ITEMS, PERMANENT STRIPING	NONE	20-Mar
I-17, COUNTY LINE TO I-40	H893401C	1-17 MP 312 - 340	NORTHCENTRAL	5	320	315	98%	\$24,450,000	\$25,756,397	105%	ALL PAVING, STRIPING, GUARDRAIL, AND BRIDGE RECONSTRUCTION COMPLETE	CURRENTLY IN WINTER SHUTDOWN	SINGLE LANE CLOSURES FOR MUNDY CANYON PAVING (SPRING)	20-Nov
CITY OF FLAGSTAFF SWITZER ROUNDABOUT	SH51101C	SWITZER & TURQUOISE	NORTHCENTRAL	5	161	268	166%	\$1,388,873	\$1,441,797	104%	ALL MAJOR WORK COMPLETE. ROUNDABOUT OPEN TO THE PUBLIC. CURRENTLY IN WINTER SHUTDOWN.	PAVING REPAIRS, SLOPE STABILIZATION (GABION BASKETS) AND OTHER PUNCH LIST ITEMS	NONE	20-Jun
US-180 B40 - Aspen Ave	F006001C	US-180 MP 215	NORTHCENTRAL	5	Fixed Date	26	#VALUE!	\$1,135,740.00	\$45,150.00	4%	WORK STARTS 07/20/2020		US-180 WILL BE REDUCED TO ONE NB & ONE SB LANE	
US180 PAVEMENT PRESERVATION	F004401C	US180, NF151 to NF223J	NORTHCENTRAL	5	130	32	25%	\$2,956,302	\$1,753,658	59%	MILLING 1-1/2" & PAVING AC 416, DIAMOND GRINDING, CHANGE ORDER WORK, CHIP SEAL, LOOP DETECTOR	TEMPORARY PERMANENT STRIPE, PERMANENT EPOXY STRIPE	ROLLING CLOSURES FOR STRIPE	20-Aug
SR89A, SEDONA CITY LIMITS - BEAR HOWARD DR	F004701C	SR 89A, 374 - 387	NORTHCENTRAL	5	214	153	71%	\$8,270,015	\$7,921,373	96%	PARTNERING AND PRE-CONSTRUCTION MEETING, TREE REMOVAL, 416 ROADWAY PAVING, RUMBLE STRIP, SHOULDER BUILDUP, BRIDGE DECK EPOXY	GUARDRAIL, GET PAD PAVING, EMBANKMENT CURB, SEEDING, EPOXY STRIPING	SINGLE LANE CLOSURES AND FLAGGING OPERATIONS	20-Sep
I-40, BELLEMONT BRIDGES SUPERSTRUCTURE REPLACEMENT	F010601C	I-40, MP 185	NORTHCENTRAL	5	247	246	100%	\$5,850,000.00	\$5,975,791.45	102%	ALL COMPLETED	NONE	NONE	20-Jun
SR89A SPUR OVER PASS (MCCONNELL ROAD BRIDGE)	H877901C	SR 89A SPUR	NORTHCENTRAL	5	10/31/2020	FIXED END	#VALUE!	\$6,299,733.68	\$4,704,660.14	75%	EAST WIDENING PLUS PHASE I and MIDDLE PHASE II DECK REPLACEMENT COMPLETED, BOX CULVERT WIDENED,	PHASE III WEST SIDE OF DECK REPLACEMENT. MCCONNELL SIDEWALK, CURB AND GUTTER, AND RETAINING WALLS STARTED.	PHASE VI TRAFFIC CONTROL IMPLEMENTED ON DECK, MCCONNELL CLOSED THROUGH AUGUST 17	20-Oct
I-40, BUTLER AVE TIOP AND 4TH STREET TIUP	H881501C	I-40, MP 198.1 - MP 200.0.	NORTHCENTRAL	5	10/31/2020	FIXED END	#VALUE!	\$14,431,825	\$10,392,456	72%	TREE REMOVAL, I-40 EB/WB 10.0 FT SHOULDER PAVING, CROSSTOVERS, I-40 EB & WB FOURTH ST ABUTMENT EXCAVATION & ABUTMENT CAPS, EB/WB LOWER DIAPHRAMS, GIRDER SETS, BRIDGE DECKS, WESTEND BRIDGE BARRIER, BUTLER AVE BRIDGE PHASE A & B & C/GUARDRAIL WORK	BRIDGE WING WALLS, FULTS GRADE/APPROACH, BRIDGE MEDIAN & END APPROACHES, EXISTING BRIDGE DEMOLITION, TWO-TUBE RAIL, CONCRETE BRIDGE BARRIER, AC PAVING AT TIE-INS, FENCE RAILING, COMBO/PED FENCE, DECK JOINTS, BRIDGE SLIDE. SAWED GROOVINGS	I-40 MAINLINE EB & WB Crossover USAGE, 4TH STREET 17-DAY CLOSURE, DETOURS IN & AROUND 4TH ST BRIDGE FOR BRIDGE SLIDE	20-Oct
TWO GUNS/ & METEOR CRATER TIUP	F015201C	I-40 MP 230 - 234	NORTHCENTRAL	5	270	57	21%	\$4,186,148	\$385,581	9%	TWO GUNS BRIDGE DEMO	TWO GUNS BRIDGE DECK	NONE	20-May
I-40, LITTLE COLORADO RIVER BRIDGE 1	F017701C	MP 256	NORTHCENTRAL	5	80	77	96%	\$1,181,299.00	\$1,131,809.00	96%	ALL WORK COMPLETE	PROJECT CLOSE OUT	NONE	20-Jun
METEOR CITY BRIDGE REPLACEMENT	H873501C	I-40, MP 239	NORTHCENTRAL	5	112	108	96%	\$5,588,004	\$6,294,254	113%	WORK COMPLETE	PROJECT CLOSE OUT	NONE	20-Apr
BABBITS TANK WB & BUFFALO RANGE ROAD TIOP	H892801C	I-40/MP 224-225	NORTHCENTRAL	5	150	55	37%	\$2,948,830	\$694,560	24%	BABBITS TANK BRIDGE DECK DEMO FAST LANE, Babbits Tank New deck fast lane	BABBITS TANK BRIDGE DECK DEMO SLOW LANE, NEW DECK POUR, BUFFALO RANGE TIOP DECK REPAIRS	EB AND WB I-40 REDUCED TO 1 LANE	20-Oct
WEST WINSLOW INDUSTRIAL SPUR BRIDGE DECK REPLACEMENT	H894401C	I-40 SPUR	NORTHCENTRAL	5	322	232	72%	\$2,307,868	\$1,781,116	77%	PHASE I DECK REPLACEMENT. PHASE II DECK REPLACEMENT	AC, GUARDRAIL	ONE LANE RD WITH ALTERNATING TRAFFIC USING TEMP TRAFFIC SIGNALS ON SR40S. RR FLAGGER OPERATION	20-Nov
I-8 MP 82 - 96	F009401C	YUMA-CASA GRANDE HWY (I-8)	SOUTHWEST	6	240	100	42%	\$12,676,839.37	\$12,634,547.57	100%	SURVEY, RUMBLE STRIP, PIPE LINERS, STRIPING	PIPE LINERS, STRIPING, SEEDING, PUNCHLIST	SINGLE LANE, 12' WIDTH RESTRICTION	20-Aug

DISTRICT MONTHLY REPORT
JULY 2020

PROJECT NAME	TRACS NUMBER	LOCATION		ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST				CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
I-8 MP 46 - SW OF DATELAND	F009301C	YUMA-CASA GRANDE HWY (I-8)		SOUTHWEST	6	300	169	56%	\$18,765,432.10	\$12,502,874.00	67%	PIPE LINER, SHOULDER BUILDUP, STRIPING, PAVING, UPRR BRIDGE REPAIR	SHOULDER BUILDUP, STRIPING, PAVING	SINGLE LANE, 12' WIDTH RESTRICTION	21-Jan
SR 69, TRUWOOD DR TO FAIN	F006101C	SR 69 MP 285		NORTHWEST	6	120	53	44%	\$1,849,612	\$1,439,965	78%	REMOVALS, SOME PINNED CURB, CURB & GUTTER, CATCH BASINS, AB	PINNED CURB, PAVING	NIGHT LANE CLOSURES	20-Sep
SR 69 MAIN STREET	F027401C	SR 69 MP 279-293.34		NORTHWEST	6	70	48	69%	\$1,645,888	\$1,330,272	81%	MILL & REPLACE, ALL MICROSURFACING, FOG COAT	FINAL STRIPING	NIGHT LANE CLOSURES	20-Jul
SR 89 WALDEN TO PONDEROSA	F027501C	SR 89 MP 295		NORTHWEST	6	95	39	41%	\$1,184,000	\$812,840	69%	CHIP SEAL AND TEMPORARY STRIPING	FINAL STRIPING	DAYTIME ROLLING LANE CLOSURE FOR FINAL STRIPING	SUMMER 2020
GOVERNMENT CANYON BRIDGE AT OVERLAND ROAD	SB45701C	CITY OF PRESCOTT		NORTHWEST	6	140	123	88%	\$1,025,759.00	\$1,022,144.97	100%	BRIDGE DECK, BRIDGE RAIL, BACKFILL, APPROACH SLABS, PAVING, SEEDING	SIDEWALK, GUARDRAIL	OVERLAND RD FULL CLOSURE	20-Jul
MARKHAM WASH -E 40B(WB)	H893301C	I-40 MP 108-123.3		NORTHWEST	6	160	228	143%	\$13,444,444.44	\$11,544,358.87	86%	ACFC PAVING	GUARDRAIL	24 HR LANE AND SHOULDER CLOSURES, NO WEEKEND CLOSURES, FOR GUARDRAIL INSTALLATIONS	SUMMER 2020
WHITE HILLS TO 11TH STREET	H865701C	US 93 MP 28		NORTHWEST	6	225	298	132%	\$9,990,000.00	\$10,613,185.18	106%	STAGING YARD, PIPE EXTENSIONS, COMPLETED NB SHOULDER PAVING, MILLING AND PAVING MAIN LINE, EROSION CONTROL ITEMS, ACFC PLACEMENT	FINAL STRIPING	ALTERNATING NB AND SB LANE CLOSURES	20-Jul
CARROW - STEPHENS	H823201C	US 93 MP 116-119		NORTHWEST	6	450	335	74%	\$31,314,751.00	\$4,116,149.00	13%	75% OF BOX CULVERTS, 75% OF SUBGRADE WORK, FENCING, 75% PIPE WORK	CONTINUE EARTHWORK, PAVING AND BOX CULVERT WORK	SHOULDERS CLOSED, 14 FT WIDTH RESTRICTION, ONE LANE OF TRAFFIC FOR BOTH DIRECTIONS	20-Nov
ELEVENTH ST TO WINDY POINT RD	H865801C	US 93 MP 38		NORTHWEST	6	210	173	82%	\$12,227,249.80	\$9,980,280.89	82%	PAVING ON LANE 1 AND SB SHOULDER ARE COMPLETE, PAVING NB LANES 75% COMPLETE	SHOULDER WORK, PAVING NB LANES	OUTSIDE SHOULDERS CLOSED NB & SB, LANE CLOSURES NB AS PAVING COMMENCES	20-Aug
PIERCE FERRY RD	T009501C	Pierce Ferry Rd. - Lloyd st.		NORTHWEST	6	140	48	34%	\$1,742,759.37	\$710,505.26	41%	GRADING FOR PEDESTRIAN PATH, AC AND CONCRETE REMOVALS, GRADING FOR ROADWAY	PLACEMENT OF CURB AND SIDEWALK, AC PLACEMENT	SHOULDER CLOSURES/LANE CLOSURES	20-Oct
HAVILAND REST AREA	F032001C	I-40 MP 022		NORTHWEST	6	0	44	#DIV/0!	\$3,975,910.00	\$3,885,910.00	98%	COMPLETE PCCP PAVING, RAMP PAVING, FINAL STRIPING, SEEDING	NONE	NONE	20-Jun
I-17 VERDE RIVER BRIDGES	H854401C	I-17 MP 287.84		NORTHCENTRAL	6	240	230	96%	\$1,835,514.00	\$130,405.33	7%	DEWATERING PLAN AND VERDE RIVER PROTECTION PLAN	ANTICIPATE RE-ADVERTISING THE PROJECT FOR CONSTRUCTION IN FY21	NONE	TBD
SR-87 SIGNALS	F019001C	SR-87		SOUTHCENTRAL		22000%	\$65.00	\$0.30	\$1,197,488	\$260,676	22%	NONE	INSTALL UNDERGROUND FOR THE TRAFFIC SIGNALS	NONE	20-Dec
TOTALS						111597	16085	694%	\$1,027,492,154	\$647,768,168	159%				