

District Construction Report - April 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
PUMP HOUSE WASH BRIDGE	H877801C	SR89A/MP 387	NORTHCENTRAL	5	250	340	136%	\$4,199,114	\$4,197,834	100%	POURED ENTIRE DECK, BARRIER, APPROACH SLABS, BOX CULVERT REPAIR, STRIPING, BRIDGE PIER ENCASUREMENT, SIGNS,	PROJECT IS COMPLETE IS PART OF A 3 TRACS PROJECT THAT IS AWAITING A CHANGE ORDER TO FINALIZE THE LAST TWO PROJECTS.	NONE	24-May
OAK CREEK CANYON DRAINAGE & SEDIMENT CONTROL	H890701C	SR89A/MP388	NORTHCENTRAL	5	250	340	136%	\$2,355,001	\$1,961,086	83%	INSTALLED CMP, STAY-IN-PLACE DECK, REINFORCING STEEL, POURED RETAINING WALL, NOXIOUS WEEDS,	DRAINAGE CHANGE ORDER	LANE CLOSURES/FLAGGING/ROADWAY CLOSURES	24-May
SR 89A ROCKFALL MITIGATION	F015401C	SR89A MP 375&389	NORTHCENTRAL	5	250	340	136%	\$4,556,996	\$4,050,483	89%	ROCK SCALING WAS PERFORMED ON THE NORTH END OF THE PROJECT, NOXIOUS WEEDS, BLASTING, SCALING, PAVING, TEMPORARY STRIPING,	FINAL STRIPING, PUNCHLIST ITEMS.	LANE CLOSURES	24-May
TUBA CITY-FOUR CORNERS HWY.	F056001C	MP342	NORTHCENTRAL	5	45	27	60%	\$333,333	\$210,573	63%	INSTALL SIGNS	FINAL STRIPING, PUNCHLIST ITEMS.	NONE	24-Apr
TUBA CITY-KAYENTA HWY US 160	F052001C	MP361	NORTHCENTRAL	5	25	20	80%	\$197,777	\$162,073	82%	INSTALL SIGNS	FINAL STRIPING, PUNCHLIST ITEMS.	NONE	24-Apr
AIRPORT ROAD TI UP	F036201C	I-17 MP 337.39	NORTHCENTRAL	5	185	14	8%	\$8,214,092	\$550,033	7%	SUBMITTALS, LAYDOWN YARD, STRUCT. X , DRILLED SHAFTS	ABUTMENTS AND PIER COLUMNS	SHOULDER CLOSURES, JW POWELL RAMP CLOSURES (NIGHT)	24-Nov
SB COUNTY LINE - MCCONNELL BRIDGE	F020701C	I-17 SB MP 311 to MP 340	NORTHCENTRAL	5	315	300	95%	\$34,954,000	\$33,638,190	96%	GLARE SCREEN REMOVAL AND REPLACEMENT PASSING LANE IMPROVEMENTS COMPLETED. KELLY CANYON BRIDGE BARRIER AND REPAIRS. SPALL REPAIRS AT I-40/17 TI BRIDGE REPAIRED RIORDAN BRIDGE	RIORDAN BRIDGE DECK REPAIRS DEEP PAVEMENT REPAIRS PCCP REPAIRS	INTERMITTENT LANE CLOSURES ON I-40 AT MP191. INTERMITTENT LANE CLOSURES ON I-17 FROM MP319 - MP311	24-Sep
I15 VIRGIN RIVER BRIDGE 1	H876001C	I15, MP 8.40 NB & MP 9.30 SB	NORTHCENTRAL	6	840	1150	137%	\$55,994,447	\$57,820,502	103%	ENTIRE VR BRIDGE, MEDIAN BARRIER, PAVING, TEMP STRIPING, REVEGETATION	ACFC, FINAL STRIPING, RPMS	INTERMITTENT I-15 NB & SB ON LANE CLOSURES TO COMPLETE ACFC, STRIPE, RPMS	24-May
I-40 & I-17 EXPAND TRUCK PARKING	F069601C	I-17 (SUNSET PT., CHRISTENSEN) I-40 (PARKS, HAVILAND)	NORTHCENTRAL	6	450	32	7%	\$1,741,420	\$0	0%	I-17 AND I-40 CONCEPTUAL DESIGNS	GAIN ALL PERMIT CLEARANCES FOR ALL LOCATIONS, SURVEYING, BEGIN TO DESIGN EACH REST AREA BASED ON CONCEPTS	NONE	24-Dec
SR 260 SHOULDER WIDENING	H824501C	SR260 MP 282 - 304	NORTHCENTRAL	4/5	515	285	55%	\$24,983,210	\$9,622,854	39%	ENVIRONMENTAL CLEARANCE	CLEARING AND GRUBBING, PIPE EXTENSIONS, TREE REMOVAL, ROADWAY EX	WINTER SHUTDOWN	25-Aug
SR 89A COTTONWOOD PAVEMENT REHAB	F044301C	SR 89A, MP 353-354	NORTHCENTRAL	6	115	99	86%	\$3,195,385	\$3,056,746	96%	ADA RAMPS, SIDEWALKS, DRIVEWAYS, PAVING, PCCP REPAIRS, PED POLES AND HANDRAIL	CHANGE ORDER AT OASIS DR, AND FINAL STRIPE	NONE/WINTER SHUTDOWN	24-Apr
US 95 RIFLE RANGE RD TO WELLTON - MOHAWK CANAL	F035901C	SAN LUIS - YUMA - QUARTZSITE HWY (US 95)	SOUTHWEST	6	330	292	88%	\$23,867,530.90	\$13,088,212.79	55%	RIP RAP, PAVING, PIPE/ PRE-CAST BOXES, PILE DRIVING, BRIDGE WORK	SETTING GIRDERS, BRIDGE WORK, PAVING	SHOULDER CLOSED, WIDTH RESTRICTION 11'	24-May
I-10 DOME ROCK RD - NE OF SCADDAN W MP11.71-24	F038501C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	235	135	57%	\$28,200,200.72	\$9,986,497.46	35%	DRAINAGE/PIPE, BARRIER, TRANSITIONS, MILLING, PAVING	PAVING, BARRIER RETROFIT, GUARDRAIL	14' WITH RESTRICTION, SINGLE LANE	24-Jun
I-8, MP 71-82	F034401C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	200	193	97%	\$17,478,738.47	\$18,132,504.38	104%	STOP WORK ORDER, LIGHT POLES DELIVERY AUG. 2024	STOP WORK ORDER, LIGHT POLES DELIVERY AUG. 2024	NONE	24-Aug
I-10 VARIOUS LOCATIONS	F032501C	INTERSTATE 10	SOUTHWEST	6	350	175	50%	\$3,487,070.87	\$239,284.20	7%	MATERIAL PROCUREMENT	STOP WORK ORDER	NONE	24-Jul
WEIDNER ST - OLD US HWY 80	F060601C	GILA BEND SR-8B	SOUTHWEST	6	80	0	0%	\$1,124,579.00	\$23,319.45	2%	STOP WORK ORDER ISSUED 10/18/23; NEW PROJECT SCOPE UNDERWAY	NEW PROJECT SCOPE UNDERWAY	NONE	24-Jun
I-8, MP 135-PINAL COUNTY LINE	F038801C	YUMA - CASA GRANDE HWY (I-8)	SOUTHWEST	6	200	162	81%	\$11,189,790.65	\$10,662,430.06	95%	PUNCHLIST	ARACFC REPAIR	14' WIDTH RESTRICTION, SINGLE LANE	24-Apr
VICKSBURG TO SR72	F050301C	QUARTZSITE-WICKENBURG HWY	SOUTHWEST	6	120	0	0%	\$4,888,888.00	\$0.00	0%	PROJECT AWARDED	PARTNERING, SUBMITTALS	NONE	24-Oct
SCADDAN WASH TO PLOMOSA	F050201C	EHRENBERG - PHOENIX HWY (I-10)	SOUTHWEST	6	200	0	0%	\$16,146,915.37	\$0.00	0%	PROJECT AWARDED	PARTNERING, SUBMITTALS	NONE	25-Feb

District Construction Report - April 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
SR 85, MP 0-16	F050701C	GILA BEND BUSINESS ROUTE (SR-8B)	SOUTHWEST	6	90	46	51%	\$6,097,000.00	\$3,464,302.11	57%	MILLING, PAVING, TEMPORARY STRIPING	LOOPS, CHIP SEAL	NONE	24-May
I-17; ANTHEM WAY TO SUNSET POINT	H680001C	I17 MP 229	NORTHWEST	6	1104	880	80%	\$362,077,500.00	\$249,411,243.39	69%	RUMBLE STRIP MILL AND FILL AND CLEAR AND GRUBBING,AND BLASTING	NEW RIVER TI, NEW RIVER WASH, LITTLE SQUAW CREEK, COLDWATER TI, AGUA FRIA, AND MOORES GULCH BRIDGES, EARTHWORK, SUBGRADE WORK, PAVING, DRAINAGE WORK, GUARDRAIL WORK	NIGHTLY LANE CLOSURES	25-Feb
I-17; SR 169 TI UP #1734	F029401C	I-17 MP 278	NORTHWEST	6	160	167	104%	\$2,894,678.63	\$2,167,490.67	75%	DECK POUR	WINTER SHUTDOWN UNTIL LATE SPRING FOR PH I REPAIRS AND FRICTION COURSE PAVING	NONE	Summer 2024
I-40; E SELIGMAN TI OP EB# 1259 WB# 1260	F016101C	I-40 MP 122.69	NORTHWEST	6	310	292	94%	\$6,090,715.09	\$5,657,061.05	93%	WB BRIDGE DECK	DOWN UNTIL LATE SPRING FRICTION COURSE PAVING AND FINAL STRIPING	NONE	24-May
I-40; KINGMAN-ASH FORK HIGHWAY- ASH FORK CREEK BRIDGES	F037101C	I-40- MP 146.15-146.26	NORTHWEST	6	90	7	8%	\$1,045,127.50	\$85,537.41	8%	PARTNERING AND PRECONSTRUCTION MEETINGS	DIVERSION BERM, STRUCTURAL EXCAVATION	NONE	24-Aug
SR 89; PRESCOTT-ASH FORK HWY	F051901C	I-40 MP 339.00-363.00	NORTHWEST	6	75	7	9%	\$524,444.00	\$17,048.54	3%	PARTNERING AND PRECONSTRUCTION MEETINGS	RUMBLE STRIP SHCHEDULED TO START 8/15	ONE LANE TRAFFIC ALTERNATING WITH FLAGGERS AND PILOT VEHICLE	24-Jul
US 93; TEGNER ST.- WICKENBURG RANCH WAY	F003101C	US 93 MP 193.51-198.35	NORTHWEST	6	390	247	63%	\$50,966,991.25	\$41,840,193.66	82%	TRAFFIC SWITCHED TO DETOURS	BOX EXTENSIONS, ROUNDABOUT CONSTRUCTION AND PAVING	TRAFFIC ROUTED ONTO DETOURS AND SHOULDER CLOSURES	24-Oct
US 60; WASH BRIDGES #426 & #427	F038901C	US 60 MP 57.00-58.00	NORTHWEST	6	141	140	99%	\$1,900,000.00	\$2,006,815.66	106%	WB BARRIERS WALLS, GUARDRAIL	NONE	NONE	24-Mar
US 60: CENTENNIAL WASH BRIDGE	F029701C	US 60 MP 61.67-62.43	NORTHWEST	6	345	0	0%	\$13,707,564.30	\$0.00	0%	NONE	PRE- PARTNERING PHONE CALL-AWAITING FULL SERVICE CONTRACT START	NONE	25-Aug
US 93; N of NOTHING TO SOUTH OF SR 97	F038701C	US 93 MP 144.00-156.00	NORTHWEST	6	275	243	88%	\$18,717,714.50	\$6,463,568.52	35%	NOXIOUS WEEDS, CURB REMOVAL, PIPE EXTENSIONS, CROSSOVERS,GABION BASKETS	GUARDRAIL, PAVING	NONE	24-May
US 93; GUNSITE CANYON ROAD - GRAY WASH	F050901C	US 93 MP 119.66-130.00	NORTHWEST	6	185	45	24%	\$4,303,624.50	\$2,820,057.95	66%	NONE	PAVING 414	LANE CLOSURES	24-Apr
US 93; LEGEND RANCH ROAD-DATE CREEK RANCH ROAD	F066801C	US 93 MP 59.09-69.89, 95.39-97.42, 173.97-175.86	NORTHWEST	6	60	14	23%	\$1,321,521.00	\$287,497.06	22%	SOUTHERN MOST LOCATION	WINTER SHUT DOWN IN MAY	NONE	24-May
SR95; COURTWRIGHT RD-BULLHEAD CITY PARKWAY	F045001C	SR95 MP 227.30-250.00	NORTHWEST	6	220	194	88%	\$26,110,386.95	\$24,425,261.91	94%	CONCRETE SIDEWALK RAMPS, GRIDSMART TRAFFIC SIGNAL ,AC MILLING & PAVING,FOG SEAL, LOOP DETECTORS	PUNCH LIST, THERMOPLASTIC PAVEMENT MARKING	NONE	24-Apr
SR95; SARA PARK TO I-40	F044901C	SR95 MP 175.70-202.00	NORTHWEST	6	185	191	103%	\$18,500,000.00	\$18,123,159.96	98%	CONCRETE SIDEWALK RAMPS, GRIDSMART TRAFFIC SIGNAL SYSTEMS, BRIDGE DECK REPAIRS. AC MILLING & PAVING, FOG SEAL, LOOP DETECTORS	BRIDGE EPOXY OVERLAY, PUNCH LIST, THERMOPLASTIC PAVEMENT MARKING	NONE	24-Apr
I-40; FORT ROCK TI-MARKHAM WASH EB	F034301C	I-40 EB MP 92.00-107.70	NORTHWEST	6	220	59	27%	\$20,764,637.30	\$3,456,140.42	17%	JOLLY BARRIER	GUARDRAIL, CRUSHING , ECHERRIA & CROSS MTN BARRIER, PIPE HEADWALLS	NONE	24-Dec
I-40; WILLOW CREEK BRIDGE EB #3	F016001C	I-40 MP 82.94-83.89	NORTHWEST	6	300	245	82%	\$9,559,288.80	\$7,798,814.33	82%	SLOPE RIPPING, 75% ROADWAY EX. & DRILLED SHAFT INSTALLATIONS,PIERS AND PIER CAPS	ROAD CONSTRUCTION STARTING APRIL 15TH	RIGHT LANE CLOSURES	24-May
I-40; E. KINGMAN TI OP WB BRIDGE #1358	F029501C	I-40 MP 52.84-53.28	NORTHWEST	6	Fixed Date	402		\$8,563,137.57	\$2,074,778.42	24%	NONE	ADOT AWAITING ON AN APPROVED SHORING PLAN	NONE	23-Nov
I-40; WALNUT CREEK TO HOLY MOSES WASH	F039201C	I40 MP 33.00-46.87	NORTHWEST	6	580	268	46%	\$29,990,407.55	\$9,054,134.55	30%	BARRIER TRANSITIONS, CONCRETE BARRIER, DECK REPAIRS,TREE REMOVAL	PIPE EXTENSIONS, GUARDRAIL REPLACEMENT, PAVING END OF MAY	NONE	25-Feb
I-40/US 93; WEST KINGMAN TI	H799301C	I-40 MP 48.87-48.92 & 49.30-51.56/ US 93 MP 69.36-71.16	NORTHWEST	6	660	0	0%	\$106,543,210.00	\$0.00	0%	NONE	NONE	NONE	26-Oct
BULLHEAD CITY-SILVER CREEK ROAD	T027801C	MOHAVE COUNTY	NORTHWEST	6	125	116	93%	\$415,337.70	\$243,209.37	59%	LIGHT POLE FOUNDATIONS	SET LIGHT POLES	OCCASIONAL RIGHT LANE CLOSURES	24-Apr

District Construction Report - April 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
MOUNTAIN VIEW RD-STERLING RD	T027301C	MOHAVE COUNTY	NORTHWEST	6	120	0	0%	\$2,050,457.00	\$256,385.36	13%	NONE	CLEARING AND GRUBBING, CONSTRUCTION OF BOX CULVERTS	NONE	24-Jul
CITY OF BUCKEYE: YUMA RD AND VERRADO WAY	T025601C	LPA-BUCKEYE	CENTRAL	1	530	25500%	48%	\$986,969.00	\$160,960.61	16%	PROCUREMENT OF MATERIALS	CONSTRUCTION TO START IN APRIL	N/A	24-Dec
CITY OF PEORIA; STADIUM TRAIL-73RD AVE TO 83RD AVE	T028301C	LPA-PEORIA	CENTRAL	1	190	14700%	77%	\$2,953,610.30	\$646,646.68	22%	COMPLETED 800' OF HANDRAIL ON SECTION 1	CONTINUE TO INSTALL HANDRAIL, POUR CURB AND SIDEWALK FOR SECTION 1 BETWEEN 83RD AND 75TH AVE.	N/A	24-Apr
ANDERSON RD AND PETERS AND NALL RD	T029201C	LPA-CITY OF MARICOPA	CENTRAL	1	100	4400%	44%	\$1,639,635.00	\$223,451.91	14%	CLEARING & GRUBBING	EARTHWORK	N/A	24-Jun
TOWN OF QUEEN CREEK: QUEEN CREEK MULTI-USE PATH PHASE I	T030801C	LPA-QUEEN CREEK	CENTRAL	1	120	6100%	51%	\$2,379,482.90	\$789,420.96	33%	CLEAR & GRUB, SCARIFICATION,	IRRIGATION, PAVING, LANDSCAPING	N/A	24-Jul
CITY OF GLENDALE: 67TH AVE - MISSOURI AVE	T031801C	LPA-GLENDALE	CENTRAL	1	195	4500%	23%	\$4,375,110.00	\$1,580,643.54	36%	PAVING MEDIAN TURN LANES	CORE SIGNS, PLACE SIGNS, PAVE ASPHALT, DEMO	N/A	24-Jul
CITY OF GLENDALE; VARIOUS LOCATIONS	T034901C	LPA-GLENDALE	CENTRAL	1	256	16400%	64%	\$519,085.00	\$0.00	0%	PROCUREMENT OF MATERIALS	CONSTRUCTION TO START MAY 6TH	N/A	24-Feb
TOWN OF GUADALUPE; HIGHLINE CANAL	T039201C	LPA-GUADALUPE	CENTRAL	1	250	900%	4%	\$964,749.00	\$0.00	0%	PARTNERING & PRECON	MOBILIZATION, REMOVALS	N/A	24-Dec
TOWN OF GILBERT; HIGLEY RD AND GERMANN RD	T044501C	LPA-GILBERT	CENTRAL	1	205	16400%	80%	\$302,797.07	\$28,881.34	10%	REMOVALS OF CURB MEDIAN, ASPHALT SAWCUTTING, INSTALLATION OF NEW CURB MEDIAN	INSTALLATION OF NEW CURB MEDIANS, PATCH BACK ASPHALT ADJACENT TO CURB, INSTALLATION OF MEDIAN PAVERS, INSTALLATION OF NEW SIGNING	THROUGH LANES REDUCED TO TWO LANE FROM 8:30 AM - 3:30 PM ON GERMANN RD AND HIGLEY RD (ONE DIRECTION AT A TIME)	24-May
TOWN OF QUEEN CREEK; RITTENHOUSE RD AND OCOTILLO RD	T044601C	LPA-QUEEN CREEK	CENTRAL	1	205	16400%	80%	\$263,002.59	\$20,790.87	8%	REMOVALS OF CURB MEDIAN, ASPHALT SAWCUTTING, INSTALLATION OF NEW CURB MEDIAN	INSTALLATION OF NEW CURB MEDIANS, PATCH BACK ASPHALT ADJACENT TO CURB, INSTALLATION OF MEDIAN PAVERS, INSTALLATION OF NEW SIGNING	THROUGH LANES REDUCED TO ONE LANE FROM 8:30 AM - 2:30 PM ON OCOTILLO RD	24-May
CASA GRANDE HWY: I-10 SPLIT-SR202L SANTAN	F007201C	I-10	CENTRAL	1	1400	117400%	84%	\$615,600,950.00	\$527,525,469.41	86%	POST TENSION - BRIDGE 050, BENT 4 (HOV); RAMP OPENING - WB I-10 BROADWAY RD ON-RAMP; RAMP CLOSURE - EB BROADWAY RD CONNECTOR;	DECK PLACEMENT - BRIDGE 010 (I-10 OVER SALT RIVER); POST TENSION - BRIDGE 050, BENT 5 (HOV); POST TENSION - BRIDGE 040, BENT 5 (SB TO EBCD); RAMP CLOSURE - EB I-10 32ND ST OFF-RAMP; DECK PLACEMENT - BRIDGE 635 (EBCD OVER BASELINE OFF RAMP)		24-Nov
PIMA FREEWA7 (SR101L): 101 PIMA PRINCESS DR-SHEA BLVD	F012301C	101	CENTRAL	1	700	7100%	10%	\$108,141,707.00	\$13,288,038.09	12%	75% C/G AND BARRIER REMOVED NB/SB, 75% CATCH BASINS REMOVED COMPLETED 72" SD	DRILLED SHAFTS, BRIDGE DEMO, FALSEWORK (PIMA/BELL ONLY), NB SHEA RAMP RECONSTRUCT, REMOVALS, AC BASE, PCCP	RAMP CLOSURES AT SHEA NB ON RAMP AND CACTUS NB OFF RAMP - 60 DAYS	26-Jan
CORDES JCT HWY-PEORIA AVE TO GREENWAY RD	F015501C	I-17	CENTRAL	1	680	159700%	235%	\$29,620,020.20	\$32,532,689.88	110%	SIDEWALK CONSTRUCTION FROM LIGHT RAIL STATION TO ACDC 95% COMPLETE PLANTING 95% COMPLETE	PUNCH LIST CLOSEOUT	SB FRONTAGE ROAD REDUCED TO ONE LANE FROM PEORIA TO DUNLAP	24-Apr
EHRENBERG HWY 1-10: AVONDALE - I-17	F023301C	I-10	CENTRAL	1	250	35200%	141%	\$12,478,792.60	\$13,652,912.03	109%	COMPLETED SLAB JACKING ON BRIDGE APPROACH	SUBSTANTIAL COMPLETION	N/A	24-May
I-10, BRIDGES OVER THE GILA RIVER	F027001C	I-10	CENTRAL	1	830	0%	0%	\$50,999,971.90	\$0.00	0%	N/A	DELAYED NTP UNTIL 5/13 DUE TO CULTURAL RESOURCE WORK	N/A	26-Jul
MARICOPA COUNTY:MAG REG. NEG. OFFSET MED IMPROV	F027101C	US-60 GRAND AVE	CENTRAL	1	205	16400%	80%	\$67,070.74	\$18,289.92	27%	REMOVALS OF CURB MEDIAN, ASPHALT SAWCUTTING, INSTALLATION OF NEW CURB MEDIAN	INSTALLATION OF NEW CURB MEDIANS, PATCH BACK ASPHALT ADJACENT TO CURB, INSTALLATION OF MEDIAN PAVERS, INSTALLATION OF NEW SIGNING	THROUGH LANES REDUCED TO TWO LANES FROM 9:00 PM TO 5:00 AM ON GRAND AVE (US 60)	24-May
MARICOPA COUNTY: SOSSAMAN RD TO MERIDIAN DR	F036101C	US-60X	CENTRAL	1	750	5400%	7%	\$38,549,000.00	\$3,351,799.60	9%	MEDIAN CURB GRADING 25% COMPLETE	SIGNAL AND LIGHT INSTALLATION PIPE INSTALLATION	EB US 60X REDUCED TO ONE LANE WB US 60X REDUCED TO ONE LANE	26-Feb

District Construction Report - April 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
MARICOPA RD (SR347); SR238 TO MARICOPA CITY LIMITS	F043601C	SR 347	CENTRAL	1	270	19800%	73%	\$5,615,683.00	\$3,735,316.68	67%	POUR CURB AND GRADE AB FOR PHASE II ON NORTHBOUND SR 347, CONSTRUCT NEW PORKCHOP ON LAKEVIEW, INSTALL NEW TRAFFIC SIGNAL ON NE CORNER, POUR SCUPPERS AND INSTALL HANDRAIL	PAVE AC FOR PHASE II ON NORTHBOUND SR 347 AND LAKEVIEW DR., INSTALL NEW TRAFFIC SIGNAL ON SW CORNER OF LAKEVIEW DR., PHASE III MILL AND FILL FOR NB AND SB SR 347, S. COBBLESTONE INTERSECTION AND LAKEVIEW INTERSECTION.	INTERMITTENT RESTRICTIONS ON TURNING MOVEMENTS AT BOTH LAKEVIEW AND S. COBBLESTONE INTERSECTIONS, RIGHT LANE CLOSURE NB SR 347 NIGHTLY FOR MILL AND FILL	24-Jun
PIMA FWY: SR101 AT 16TH ST	F050501C	101	CENTRAL	1	320	31100%	97%	\$8,126,969.00	\$7,227,615.62	89%	INSTALLED 5 LEIGHTWEIGHT SOUND PANELS, EXCAVATION FOR IRRIGATION, REMOVED TEMPORARY CONCRETE BARRIER	INSTALL LEIGHTWEIGHT PANELS OVER 16TH ST, INSTALL CANTILEVER SIGN STRUCTURE, COMPLETE IRRIGATION & LANDSCAPE, INSTALL FRONTAGE ROAD FENCE	REMOVED TEMPORY CONCRETE BARRIER AND PRE WARNERS	24-Jan
3RD AVE PUMP STATION	H878301C	I-10	CENTRAL	1	520	88600%	170%	\$2,744,129.00	\$1,666,586.30	61%	FIRST ENGINE AND PUMP INSTALLED; ENGINE STARTED; MOST ELECTRICAL WORK COMPLETED	FIRST ENGINE AND PUMP TESTING; SECOND ENGINE AND PUMP INSTALL AND TESTING; PREPARE FOR THIRD ENGINE INSTALL	N/A	24-Feb
TONTO CREEK BRIDGE	SS71801C	GILA COUNTY	SOUTHEAST	4	390	329	84%	\$20,181,477.00	\$19,873,190.82	98%	DRILLED SHAFTS, ABUTMENTS, COLUMNS AND PIER CAPS AND GIRDERS SET. DECK FORMING, DECK POURS, ABUTMENT 1 APPROACH SLAB. ABUTMENT 2 APPROACH SLAB-SLEEPER SLAB, BRIDGE SIDEWALK; BRIDGE BARRIER; PREPARE GRADE FOR CURB AND GUTTER ON OLD SR 188 AND GREENBACK VALLEY ROAD;	GRADE AND PAVE SIDEWALK ON OLD SR 188 AND WEST GREENBACK VALLEY ROAD; INSTALL BRIDGE RAILING; PREPARE SUBGRADE WEST GREENBACK VALLEY ROAD AND OLD SR 188; AGGREGATE BASE ON FOREST SERVICE ACCESS ROAD, PART OF EAST GREENBACK VALLEY ROAD, WEST GREENBACK VALLEY ROAD AND OLD SR 188; PAVE OLD SR 188 AND FOREST SERVICE ACCESS ROADS; GRADE EAST SIDEWALK; STRIP DECK OF FALSEWORK	A-CROSS ROAD NOW CLOSED TO THE PUBLIC (NOTE: THIS IS THE CROSSING OF A-CROSS ROAD ACROSS TONTO CREEK FROM SR 188)	24-Jun
20TH AVE; G C RD TO R ST.	SS98801C	CITY OF SAFFORD	SOUTHEAST	4	340	608	179%	\$4,406,873.96	\$4,493,156.07	102%	PROJECT COMPLETE	WORKING ON TIME ISSUES	OPEN TO TRAFFIC	23-Jul
PINAL CREEK BRIDGE AT COTTONWOOD ST	T028101C	CITY OF GLOBE	SOUTHEAST	4	185	60	32%	\$2,263,406.15	\$521,017.00	23%	WEST SIDE WATERLINE RELOCATION; CLOSURE OF COTTONWOOD STREET; INSTALL TRAFFIC CONTROL, BRIDGE REMOVAL ; DRAINAGE EXCAVATION; STRUCTURAL EXCAVATIONAL.	BRIDGE SUBSTRUCTURE	COTTONWOOD STREET CLOSED	24-Sep
QUEEN CREEK BRIDGE	H856601C	US60 / MP 227.7	SOUTHEAST	4	670	45	7%	\$40,766,879.00	\$321,111.21	1%	CONTRACT AWARD, SET UP CONTRACTOR PROJECT OFFICE IN SUPERIOR; PRELIMINARY SURVEYING; BEGIN PROJECT SUBMITTALS PROCESS	CLEARING AND GRUBBING; BEGIN CONSTRUCTION OF INITIAL ACCESS ROAD; INITIAL MOBILIZATION OF EQUIPMENT ON SITE; CONTINUE WITH PROJECT SUBMITTAL PROCESS	INTERMITTENT DAYTIME LANE RESTRICTIONS ANTICIPATED TO BEGIN IN APRIL	26-Sep
WATERFALL CANYON BRIDGE	F031501C	US60 / MP 229.5	SOUTHEAST	4	670	45	7%	\$3,932,694.10	\$19,323.38	0%	CONTRACT AWARD	TIME STARTS 1/19/2024	OPEN TO TRAFFIC	26-Sep
MULE PASS TUNNEL	F039401C	SR80 / MP 338.6	SOUTHEAST	3	185	229	124%	\$4,999,229.78	\$4,792,255.00	96%	MicroSeal, tunnel washing and crack sealing	Test lighting	Daily lane closure with minimal delays	24-Apr
ARIZONA AVE - REX ALLEN DR	F047401C		SOUTHEAST	3	65	58	89%	\$3,892,698.00	\$1,266,102.95	33%	Concrete work	Mill and pave in April	OPEN TO TRAFFIC	24-May
RCB STR #4305	F039301C	US70 / MP 298	SOUTHEAST	4	120	119	99%	\$896,887.00	\$752,030.50	84%	All - Final Acceptance date 2/21/2024	Project Closeout	OPEN TO TRAFFIC	24-Feb
SR 266 to SR 366	F042801C	US191 / MP 104.5 TO 113.61	SOUTHEAST	4	200	62	31%	\$7,993,933.00	\$2,424,422.00	30%	Guardrail, concrete slab at the bridge, embankment curb	Mill and fill ongoing	Daily lane closure with minimal delays	24-Jun
US191 S at I-10 Permanent Bridge Repair	F067001C	I-10 / MP 331 to 332	SOUTHEAST	3	170	91	54%	\$5,331,936.25	\$1,934,838.00	36%	Haul borrow for Shoo-fly, CMP, Lead abatement AB for shoo-fly, paving shoo-fly 3/11, Bridge demo	Forming and pouring pier and piercap, backwall and slope paving repair.	Daily lane closure on I10, speed reduced to 55. Full closure of I-10 during demo (night time), traffic on shoo-fly during night time hours	24-May
US 191 AT SR 75 & SR 78	F043801C	US191 MP 154	SOUTHEAST	3	265	0	0%	\$6,519,519.00	\$0.00	0%	CONTRACT AWARD	PARTNERING	OPEN TO TRAFFIC	25-Apr
CARRIZO WASH	F015001C	US191 MP 323.37 - 324.37	NORTHEAST	5	158	147	93%	\$2,523,000.00	\$2,348,000.00	93%	PROJECT IS FINAL	NONE	NONE	21-May
POST OFFICE CANYON BRIDGE	F010901C	SR73 MP 348.9	NORTHEAST	5	210	157	75%	\$2,507,821.08	\$2,375,976.00	95%	PROJECT IS FINAL	NONE	NONE	21-Oct
US 60 MP 301	F035301C	US 60 MP 301	NORTHEAST	5	40	22	55%	\$703,760.00	\$682,776.34	97%	PROJECT IS FINAL	NONE	NONE	22-Jan

District Construction Report - April 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
BLACK CREEK EB & WB AND HOUCK BRDGS	F008801C	I-40 MP 347	NORTHEAST	5	615	536	87%	\$5,635,202.72	\$5,642,264.00	100%	PROJECT IS FINAL	NONE	NONE	21-Oct
DINNEBITO WASH BRIDGE	H894301C	SR 264 MP362.65	NORTHEAST	5	155	153	99%	\$2,562,681.00	\$2,566,146.53	100%	PROJECT IS FINAL	NONE	NONE	21-Nov
FLYING V SLOPE FAILURE	F043001C	US 60 MP 305-305.5	NORTHEAST	5	105	93	89%	\$905,018.36	\$795,527.97	88%	PROJECT IS FINAL	NONE	NONE	22-Aug
INTERSECTION OF US 60 AND CR 3148	F033801C	US 60 AND CR 3148	NORTHEAST	5	135	124	92%	\$108,560.00	\$106,440.00	98%	PROJECT IS FINAL	NONE	NONE	22-Sep
LONG HOUSE VALLEY	F014401C	US 160 MP 372.5 TO 389.48	NORTHEAST	5	200	179	90%	\$12,549,800.00	\$12,363,611.00	99%	PROJECT IS FINAL	NONE	NONE	22-Sep
METEOR CRATER & PAINTED CLIFFS REST AREAS	H821401C	I-40 MP 235.00 AND 359.00	NORTHEAST	5	365	880	241%	\$12,408,000.00	\$11,826,621.00	95%	PROJECT IS FINAL	NONE	NONE	21-Dec
HERMOSA DRIVE UP #1368	F023001C	HERMOSA DR	NORTHEAST	5	150	132	88%	\$2,715,422.00	\$2,922,894.61	108%	PROJECT IS FINAL	NONE	NONE	22-Aug
MOENKOPI WASH BRIDGE	F023101C	SR 264 MP 324.1	NORTHEAST	5	150	149	99%	\$3,031,192.80	\$3,012,471.00	99%	PROJECT IS FINAL	NONE	NONE	22-Nov
I-40 WRONG WAY SIGNING PROJECT	F056301C	I-40 MP 264.77 TO 359.20	NORTHEAST	5	115	73	63%	\$937,396.00	\$862,132.00	92%	PROJECT IS FINAL	NONE	NONE	23-Aug
HONDAH TO MCNARY	F041601C	SR 260 MP 357.6 TO 360.8	NORTHEAST	5	70	66	94%	\$2,115,550.00	\$2,161,370.00	102%	PROJECT IS FINAL	NONE	NONE	22-Nov
S OF BLACK CANYON TO JCT SR 260	F046701C	SR 73 MP 350 TO 357.73	NORTHEAST	5	125	153	122%	\$2,570,770.00	\$2,513,098.10	98%	PROJECT IS FINAL	NONE	NONE	23-Aug
MP 465 TO NM STATELINE	F040301C	SR 264 MP 465	NORTHEAST	5	94	94	100%	\$6,888,755.15	\$5,995,500.00	87%	PROJECT IS FINAL	NONE	NONE	23-Apr
NORFOLK RD - SR 61	F035801C	US 60 MP 352.5 TO 353.18	NORTHEAST	5	140	139	99%	\$1,519,743.00	\$1,514,363.04	100%	PROJECT IS FINAL	NONE	NONE	23-Jun
COCONINO COUNTY LINE TO BIA 503	F046601C	SR 264 MP 360.12 TO MP 373.5	NORTHEAST	5	75	70	93%	\$4,250,000.00	\$4,248,202.84	100%	PROJECT IS FINAL	NONE	NONE	23-May
PERKINS VALLEY - HOLBROOK	F047001C	I-40 MP 282.8 TO 290.3	NORTHEAST	5	120	132	110%	\$6,120,000.00	\$6,047,834.70	99%	PROJECT IS FINAL	NONE	NONE	23-Jun
US60 - KNOTTINGHAM LN*	F020101C	SR260 MP 341.68 - 346.91	NORTHEAST	5	362	476	131%	\$16,584,000.00	\$16,880,610.32	102%	SUBSTANTIALLY COMPLETE AS OF 11/20/2023.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Dec
FH300 - 40TH ST*	F027901C	US 60 MP 336 - 342.1	NORTHEAST	5	*	*	*	*	*	*	SAME AS ABOVE	SAME AS ABOVE	SAME AS ABOVE	
CHINLE WASH TO LUKACHUKAI WASH	H894501C	US 191 MP 469.9 TO MP 488.5	NORTHEAST	5	359	390	109%	\$17,448,364.00	\$17,279,792.42	99%	SUBSTANTIALLY COMPLETE AS OF 10/07/2023	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Sep
CHINLE TO BLACK MOUNTAIN WASH	F019301C	US 191 MP 448.22 TO 460.36	NORTHEAST	5	250	227	91%	\$13,777,777.00	\$13,740,001.95	100%	SUBSTANTIALLY COMPLETE AS OF 10/12/2023	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Sep
SR 264 AND IR 4	F033901C	SR 264 AND IR 4	NORTHEAST	5	182	232	127%	\$775,394.59	\$742,181.73	96%	SUBSTANTIALLY COMPLETE AS OF 12/04/2023.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Oct
TEESTO WASH BRIDGE	F023201C	SR 87 MP 384.7 TO 385.4	NORTHEAST	5	160	191	119%	\$6,972,372.00	\$6,444,360.86	92%	BRIDGE COMPLETE, ROADWAY IN FINAL ALIGNMENT	FINAL STRIPING AND RELATED ITEMS	SINGLE LANE AND ROLLING RESTRICTIONS FOR STRIPING.	24-May
JOSEPH CITY TO PERKINS VALLEY	F038401C	I-40 MP 277.4 TO 382.8	NORTHEAST	5	185	165	89%	\$10,731,525.00	\$10,122,699.01	94%	SUBSTANTIALLY COMPLETE AS OF 11/08/2023.	FINAL ACCEPTANCE AND PROJECT CLOSEOUT	NONE	23-Nov
COYOTE WASH BRIDGE	F031701C	SR 87 MP 374.91 TO 375.15	NORTHEAST	5	140	6	4%	\$3,995,708.40	\$125,094.78	3%	BIOLOGICAL SURVEY	PHASE I DEMOLITION	BRIDGE REDUCED TO ONE LANE, SIGNALIZED (4/22/24)	23-Nov
I-10 INA ROAD TO RUTHRAUFF ROAD	H758301C	I10	SOUTHCENTRAL	2	1010	374	37%	\$138,063,532	\$61,317,337	44%	DRILLED SHAFTS COMPLETE. ALL SUBSTRUCTURES COMPLETE. CDO GIRDERS SET.	PCCP, GIRDERS ON REMAINING BRIDGES. CDO BRIDGE DECK POUR.	TRAFFIC IS SHIFTED TO THE FRONTAGE ROADS	26-Feb
SUNSET LINKS ROAD, SANTA CRUZ RIVER TO RIVER ROAD	T032701C	LOCAL	SOUTHCENTRAL	2	1010	374	37%	\$32,933,776	\$5,879,796	18%	DRILLED SHAFTS COMPLETE. GROUT COLUMNS COMPLETE.	BRIDGE SUBSTRUCTURE WORK (COLUMNS).	NONE	26-Feb
I-10 FIBER GAP WYMOLA - INA RD. (DESIGN BUILD)	F043901C	I-10	SOUTHCENTRAL	2	485	443	91%	\$4,975,994	\$4,896,364	98%	MULTIDUCT INSTALL COMPLETE	BUILD NODE BUILDING POWER	NONE	24-Mar
I-10 AJO TO MP 272	F021201C	I10	SOUTHCENTRAL	2	295	365	124%	\$15,495,176	\$15,795,913	102%	PROJECT COMPLETE EXCEPT FINAL STRIPE AND PUNCHLIST	FINAL STRIPE - FINAL UTILITY POLES	NONE	24-May

District Construction Report - April 2024

PROJECT NAME	TRACS NUMBER	LOCATION	ADOT DISTRICT	BOARD DISTRICT	CONTRACT TIME			PROJECT DOLLARS			COMPLETED ACTIVITIES	UP-COMING ACTIVITIES	MAJOR TRAFFIC CHANGES	ESTIMATED COMPLETION
		ROUTE AND MILE POST			CONTRACT TIME DAYS	TIME USED DAYS	% COMPLETE	CONTRACT \$	\$ SPENT	% SPENT	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(PAVING, BRIDGE FORMING, SIGN INSTALLATION, OTHER)	(LONG TERM LANE CLOSURES, TRAFFIC SWITCHES, NEW SIGNALS OR ROUNDABOUTS, OTHER)	(YEAR/MON)
SR 387 I-10 TO SR 387	F038201C	SR 387	SOUTHCENTRAL	2	130	18	14%	\$5,021,000	\$92,308	2%	MOBILIZING		NONE	23-Jun
SR 87 KENWORTH TO SR 284	F037301C	SR 87	SOUTHCENTRAL	2	140	0	0%	\$860,391	\$0	0%	NOTICE TO PROCEED PENDING	WINTER SHUT DOWN		24-Jun
SR 189, INTERNATIONAL BORDER TO GRAND AVE	H804501C	SR-189, I-19	SOUTHCENTRAL	3	759	752	99%	\$83,816,114	\$82,836,371	99%	ALL ELEMENTS ARE COMPLETE WITH THE EXCEPTION OF PUNCH LIST WORK, TRAFFIC SIGNALS, ITS, AND SOME FINAL STRIPING. FLY OVER RAMPS NOW OPEN.	PUNCH LIST ITEMS AND A FEW SIGNAL ITEMS.	SOME LANE CLOSURES EXIST DURING ALLOWABLE TIMES, BUT TRAFFIC IS IN THE FINAL CONFIGURATION. FLY OVER BRIDGES ARE NOW OPEN.	22-Jul
JCT I-10 - RIVER ROAD	F024801C	SR 77 MP68	SOUTHCENTRAL	2	750	413	55%	\$9,343,161	\$7,199,662	77%	GUARDRAIL AND UTILITIES	BORES FOR UNDERGROUND CONDUIT AND DRIVEWAY PAVEMENT	SHOULDER CLOSURES, LANE CLOSURES FOR PAVING	22-Oct
RIVER ROAD - CALLE CONCORDIA	H891901C	SR 77 MP 89	SOUTHCENTRAL	2	750	413	55%	\$25,029,832	\$8,647,531	35%	SIDEWALK AND CURB AND GUTTER CONTINUOUS WORK	WORKING ON SCUPPERS, EARTH WORK DRIVEWAYS AND SIDEWALK	NIGHTLY SHOULDER AND LANE CLOSURES	22-Oct
I-10 BENSON BYPASS	F020501C	I-10,	SOUTHCENTRAL	2	270	220	81%	\$7,332,096	\$8,412,305	115%	STRIPING	BRIDGE JOINT REPAIRS	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS	21-Oct
I-10 HOUGHTON ROAD	H888701C	I-10	SOUTHCENTRAL	2	450	414	92%	\$23,427,902	\$23,304,861	99%	ALL RAMPS ARE COMPLETE BRIDGE HAS BEEN COMPLETED NEW RAMPS ARE COMPLETE	GUARDRAIL REPAIR/CLOSEOUT	NA	22-May
B-10 SAM PEDRO RIVER BRIDGE	H845101C	I-10 B	SOUTHCENTRAL	2	315	165	52%	\$6,134,883	\$3,586,424	58%	PIERS AND PIER CAPS COMPLETE	SET GIRDERS	CLOSURE 10B AT THE BRIDGE	22-Aug
RUBY ROAD TI	F010101C	I-19	SOUTHCENTRAL	2	220	180	82%	\$2,478,812	\$2,361,175	95%	BARRIER HAS BEEN POURED. DECK HAS BEEN POURED DECK HAS BEEN REMOVED	BRIDGE PAINTING	INTERMITTENT LANE CLOSURES ON I-10 BOTH DIRECTIONS TRAFFIC WILL BE DETOURED ON AND OFF THE FREEWAY	22-May
GILA RIVER BRIDGE STR 501 SR79	F010201C	SR79	SOUTHCENTRAL		485	93	19%	\$22,147,900	\$566,470	3%	ACCESS ROADS, DRILL SHAFTS, COLUMNS	CONTINUE ON DRILLED SHAFTS AND COLUMNS	N/A	23-May
SR87-SR79B	F04301C	SR87-79B	SOUTHCENTRAL		75	16	21%	\$1,048,975	\$39,929	4%	SURVEY AND STRIPING PLAN	MILLING AND PAVING	2 MILE LANE NIGHT LANE RESTRICTIONS	22-Jun
TOTALS					33630	24,199	72%	\$2,445,213,856	\$1,548,158,699	63%				